

**City of Carson City
Agenda Report**

Date Submitted: August 2, 2012

Agenda Date Requested: August 16, 2012

Time Requested: Consent

Labor Commissioner PWP # CC-2011-177

To: Mayor and Supervisors

From: Purchasing and Contracts

Subject Title: For Possible Action: To accept the Work as completed, to accept the Contract Summary as presented, and to approve the Release of Final Payment in the amount of \$330,685.59 for Contract No. 1011-201 North/South Water Transmission Main Project – Phase II to Contri Construction Company. *(Kim Belt)*

Staff Summary: Project consisted of installing approximately 29,000-feet of 24" PVC water line beginning along Bigelow Drive at the southerly Carson City/Douglas County line at well 50 and extending east along Snyder Avenue to Conti Drive then north to Fairview Drive and continuing north, terminating near the intersection of Fairview Drive and East Fifth Street where it ties in to the Phase I project. The project also included the construction of approximately 58,100-feet of PVC conduit, approximately 6,300-feet of 8" PVC sewer line and sixty-five sewer laterals, a 12' wide paved asphalt concrete (AC) multi-use pathway; 94,300 square-feet of AC roadway pavement reconstruction, installation of several storm drain pipes, and installation of an 18-inch and 16-inch flow meter station.

Type of Action Requested: (check one)

☐ Resolution

☐ Ordinance

☒ Formal Action/Motion ☐ Other (Specify)

Recommended Board Action: I move to accept the Work as completed, to accept the Contract Summary as presented, and to approve the Release of Final Payment in the amount of \$330,685.59 for Contract No. 1011-201 North/South Water Transmission Main Project – Phase II to Contri Construction Company. *(Kim Belt)*

Explanation for Recommended Board Action: This project is complete and the contractor is entitled to final payment.

Applicable Statute, Code, Policy, Rule or Policy: Final payment approval by the Carson City Board of Supervisors is an internal requirement. NRS 338 requires that payment be made within 30 days from the completion of work or interest must be paid to the contractor.

Fiscal Impact: No additional impact.

Explanation of Impact: Funding was approved in a prior Board Action.

Engineers Estimate: \$9,500,000.00

Project Cost:

Bid Award	\$6,808,145.33
Amendment 1	\$ 494,615.70

Bid Item Qty Adj.	-\$ 228,446.82
Change Orders	-\$ 29,001.54
Total Project Cost	\$7,045,312.67

Funding Source: Funding was approved in a prior Board Action.

Prior Board Funding: Bid was awarded on April 21, 2011 in the amount of \$6,808,145.33 plus a contingency amount not to exceed \$681,000.00, and on June 16, 2011, the Carson City Board of Supervisors approved Amendment 1 an increase contract in an amount not to exceed \$494,615.70 for an increase cost to PVC materials caused by all of the major PVC Manufacturers declaring a Force Majeure.

Alternatives: Provide other direction pursuant to Board Action.

Supporting Material: Memo from Project Manager and Approved Change Orders.

Prepared By: Kim Belt, Purchasing and Contracts Manager

Reviewed By:

	Date: <u>8-3-12</u>
(Public Works)	
	Date: <u>8/7/12</u>
(City Manager)	
	Date: <u>8/7/12</u>
(District Attorney)	
	Date: <u>8/7/12</u>
(Finance Director)	

Board Action Taken:

Motion: _____	1) _____	Aye/Nay
	2) _____	_____

(Vote Recorded By)

Final Payment Summary

Contract No. 1011-201 CONTRI CONSTRUCTION COMPANY
Project Name: NORTH/SOUTH WATER TRANSMISSION MAIN PROJECT - PHASE II

Change Order Summary

Change Order No. 1	\$	14,609.95	Change Order No. 11	\$	0.00
Change Order No. 2	\$	3,600.74	Change Order No. 12	\$	0.00
Change Order No. 3	\$	4,016.22	Change Order No. 13	\$	0.00
Change Order No. 4	\$	22,044.99	Change Order No. 14	\$	0.00
Change Order No. 5	\$	4,442.40	Change Order No. 15	\$	0.00
Change Order No. 6	\$	(86,215.84)	Change Order No. 16	\$	0.00
Change Order No. 7	\$	8,500.00	Change Order No. 17	\$	0.00
Change Order No. 8	\$	0.00	Change Order No. 18	\$	0.00
Change Order No. 9	\$	0.00	Change Order No. 19	\$	0.00
Change Order No. 10	\$	0.00	Change Order No. 20	\$	0.00
Change Orders 1-10	\$	(29,001.54)	Change Orders 11-20	\$	0.00
Total Change Orders 1-20			\$ (29,001.54)		

Payment Summary include what was actually paid to the contractor - not the retention

Payment No. 1	\$	379,856.70	Payment No. 6	\$	510,158.91
Payment No. 2	\$	794,142.09	Payment No. 7	\$	93,413.70
Payment No. 3	\$	1,163,594.75	Payment No. 8	\$	570,595.68
Payment No. 4	\$	1,693,555.72	Payment No. 9	\$	0.00
Payment No. 5	\$	1,509,309.53	Payment No. 10	\$	0.00
Total Payments 1-5	\$	5,540,458.79	Total Payments 6-10	\$	1,174,168.29
Total Payments 1-10			\$ 6,714,627.08		
Contract Award			\$ 7,302,761.03		
Approved Change Orders			\$ (29,001.54)		
Adjusted Contract Sum			\$ 7,273,759.49		
Less Total Payments			\$ 6,714,627.08		
Balance Due			\$ 559,132.41		
Amount of the Under/Over of the Contract			\$ (228,446.82)		
RETENTION TO BE RELEASED			\$ 330,685.59		

**PUBLIC WORKS
DEPARTMENT**

ADMINISTRATION
3505 Butti Way
Carson City, NV 89701-3498
Ph: 775-887-2355
Fx: 775-887-2112

FLEET SERVICES
3303 Butti Way, Building 2
Carson City, NV 89701-3498
Ph: 775-887-2356
Fx: 775-887-2258

OPERATIONS
(Water, Sewer, Wastewater,
Streets, Landfill, Environmental)
3505 Butti Way
Carson City, NV 89701-3498
Ph: 775-887-2355
Fx: 775-887-2112

**ENGINEERING/
TRANSPORTATION/
CAPITAL PROJECTS**
3505 Butti Way
Carson City, NV 89701-3498
Ph: 775-887-2355
Fx: 775-887-2112

**BUILDING and SAFETY
PERMIT CENTER**
108 E. Proctor Street
Carson City, NV 89701-4240
Ph: 775-887-2310
Fx: 775-887-2202

PLANNING
108 E. Proctor Street
Carson City, NV 89701-4240
Ph: 775-887-2180
Fx: 775-887-2278

CARSON CITY NEVADA
Consolidated Municipality and State Capital



MEMORANDUM

To: Kim Belt, Purchasing and Contracts Manager
From: Thomas Guinn, Utility Manager
Subject: North/South Water Transmission Main Project-Phase II
Contract No. 1011-201, Project No. 4.0800
Completion of Contract Work

Date: July 26, 2012

Please be advised that all work required for the subject contract has been satisfactorily completed. Please prepare the necessary actions to release final payment for this contract.

There were seven (7) Change Order on this project as summarized below:

1. \$ 14,609.95 Install fiber optic conduits and hand holes
2. \$ 3,600.74 Remove/relocate existing sewer lateral
3. \$ 4,016.22 Modify air release vault and drain inlet
4. \$ 22,044.99 Miscellaneous Change in Quantities
5. \$ 4,442.40 Existing waterline protection
6. \$ -86,215.84 Miscellaneous Project Close-out Items
7. \$ 8,500.00 Miscellaneous Project Close-out Items

The net effect of the change orders decreased the contract amount by \$ 29,001.54. Additionally, the over/under runs of bid items decreased the contract amount by \$ 228,446.82; resulting in a total reduction to the contract in the amount of \$ 257,448.36.

Should you have any questions or comments, please let me know.



CARSON CITY CONTRACTS CHANGE ORDER No. 1

Contract No. 1011-201
Project Title: North/South Water Transmission Main Project - Phase II Project File No. 4.9800

The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents:

Item #1: This Change Order is initiated by the City to provide for modifications made to the plans to construct additional fiber optic conduits and hand holes as described in Attachment No. 1.

Justification: Contract documents allow the City to make adjustments to the contract.

Requested By: City

Item #1: Increases / Decreases / Does not change the Contract Sum by: \$14,609.95

Item #1: Increases / Decreases / Does not change the Contract Term by: 0 Calendar days

SUMMARY

1	Original Contract Sum	\$ 7,302,761.03
2	Net change by previously approved Change Orders	\$ -0-
3	Contract Sum prior to this Change Order	\$ 7,302,761.03
4	Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of	\$ 14,609.95
5	Revised Contract Sum including this Change Order	\$ 7,317,370.98
6	Contract term prior to this Change Order	305 Calendar days
7	Contract Term will be (increased) (decreased) (unchanged) by:	-0- Calendar days
8	Revised number of days to complete the contract	305 Calendar days
9	Revised date of Completion by this Change Order	April 5, 2012

Not valid until signed by Contracts, Contractor, and Project Manager.

This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other costs are non-compensable.

CONTRACTS

City of Carson City

By:

Printed Name:

Title:

Date:

CONTRACTOR

By:

Printed Name:

Title:

Date:

PROJECT MANAGER

By:

Printed Name:

Title:

Date:

20

CARSON CITY CONTRACTS CHANGE ORDER No. 2

Contract No. 1011-201

Project Title: North/South Water Transmission Main Project - Phase II Project File No. 4.0800

The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents:

Item #1: This Change Order is initiated by the City to provide for removal and relocation of the existing encased sewer lateral at South Lompa near Edmonds as described in Attachment No. 1.

Justification: Contract documents allow the City to make adjustments to the contract.

Requested By: City

Item #1: Increases / Decreases / Does not change the Contract Sum by: \$3,600.74

Item #1: Increases / Decreases / Does not change the Contract Term by: 0 Calendar days

SUMMARY

1 Original Contract Sum

2 Net change by previously approved Change Orders

3 Contract Sum prior to this Change Order

4 Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of

5 Revised Contract Sum including this Change Order

6 Contract term prior to this Change Order

7 Contract Term will be (increased) (decreased) (unchanged) by:

8 Revised number of days to complete the contract

9 Revised date of Completion by this Change Order

\$ 7,302,761.03

\$ 14,609.95

\$ 7,317,370.98

\$ 3,600.74

\$ 7,320,971.72

305 Calendar days

0 Calendar days

305 Calendar days

April 5, 2012

Not valid until signed by Contracts, Contractor, and Project Manager.

This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other costs are non-compensable.

CONTRACTS

City of Carson City

By:

Printed Name:

Title:

Date:

CONTRACTOR

By:

Printed Name:

Title:

Date:

PROJECT MANAGER

By:

Printed Name:

Title:

Date:

h

CARSON CITY CONTRACTS **CHANGE ORDER No. 3**

Contract No. 1011-201
Project Title: North/South Water Transmission Main Project - Phase II Project File No. 4.0800

The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents:

Item #1: This Change Order is initiated by the City to modify Items 1 and 2 for the above project as described in Attachment No. 1.

Justification: Contract documents allow the City to make adjustments to the contract.

Requested By: City

Item #1: Increases / Decreases / Does not change- the Contract Sum by: \$4,016.22

Item #1: Increases/ Decreases/ Does not change the Contract Term by: 0 Calendar days

SUMMARY

- 1 Original Contract Sum \$ 7,302,761.03
- 2 Net change by previously approved Change Orders \$ 18,210.69
- 3 Contract Sum prior to this Change Order \$ 7,320,971.72
- 4 Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of \$ 4,016.22
- 5 Revised Contract Sum including this Change Order \$ 7,324,987.94
- 6 Contract term prior to this Change Order 305 Calendar days
- 7 Contract Term will be (increased) (decreased) (unchanged) by: -0- Calendar days
- 8 Revised number of days to complete the contract 305 Calendar days
- 9 Revised date of Completion by this Change Order April 5, 2012

Not valid until signed by Contracts, Contractor, and Project Manager.

This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other costs are non-compensable.

CONTRACTS

City of Carson City

By: [Signature]

Printed Name: Thomas L. White

Title: Management - Dept III

Date: 2-14-12

CONTRACTOR

By: [Signature]

Printed Name: GARY L. BEDELL

Title: PROJECT MANAGER

Date: 2/14/2012

PROJECT MANAGER

By: [Signature]

Printed Name: Thomas L. Guinn

Title: Utility Manager

Date: 2/13/12

h

CARSON CITY CONTRACTS CHANGE ORDER No. 4

Contract No. 1011-201
Project Title: North/South Water Transmission Main Project - Phase II Project File No. 4 0800

The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents:

Item #1: This Change Order is initiated by the City to modify Items 1 thru 5 for the above project as described in Attachment No. 1.

Justification: Contract documents allow the City to make adjustments to the contract

Requested By: City

Item #1: Increases / Decreases / Does not change the Contract Sum by: \$22,044.99

Item #1: Increases / Decreases / Does not change the Contract Term by: 0 Calendar days

SUMMARY

- Original Contract Sum \$ 7,302,761.03
- Net change by previously approved Change Orders \$ 22,226.91
- Contract Sum prior to this Change Order \$ 7,324,987.94
- Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of \$ 22,044.99
- Revised Contract Sum including this Change Order \$ 7,347,032.93
- Contract term prior to this Change Order 305 Calendar days
- Contract Term will be (increased) (decreased) (unchanged) by: -0- Calendar days
- Revised number of days to complete the contract 305 Calendar days
- Revised date of Completion by this Change Order April 5, 2012

Not valid until signed by Contracts, Contractor, and Project Manager.

This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other costs are non-compensable.

CONTRACTS

City of Carson City

By:

Printed Name:

Title:

Date:

CONTRACTOR

By:

Printed Name:

Title:

Date:

PROJECT MANAGER

By:

Printed Name:

Title:

Date:

h

CARSON CITY CONTRACTS **CHANGE ORDER No. 5**

Contract No. 1011-201
Project Title: North/South Water Transmission Main Project - Phase II Project File No. 4.0800

The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents:

Item #1: This Change Order is initiated by the City to modify Item 1 for the above project as described in Attachment No. 1.

Justification: Contract documents allow the City to make adjustments to the contract.

Requested By: City

Item #1: Increases / Decreases / Does not change: the Contract Sum by: \$4,442.40

Item #1: Increases / Decreases / Does not change the Contract Term by: 0 Calendar days

SUMMARY

1	Original Contract Sum	\$ 7,302,761.03
2	Net change by previously approved Change Orders	\$ 44,271.90
3	Contract Sum prior to this Change Order	\$ 7,347,032.93
4	Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of	\$ 4,442.40
5	Revised Contract Sum including this Change Order	\$ 7,351,475.33
6	Contract term prior to this Change Order	305 Calendar days
7	Contract Term will be (increased) (decreased) (unchanged) by:	-0- Calendar days
8	Revised number of days to complete the contract	305 Calendar days
9	Revised date of Completion by this Change Order	April 5, 2012

Not valid until signed by Contracts, Contractor, and Project Manager.

This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other costs are non-compensable.

CONTRACTS

City of Carson City
By: Andrew White
Printed Name: Andrew L. White
Title: Management Asst III
Date: 4-10-12

CONTRACTOR

By: Don Davis
Printed Name: Don Davis
Title: President
Date: 4-6-12

PROJECT MANAGER

By: Thomas L. Guinn
Printed Name: Thomas L. Guinn
Title: Utility Manager
Date: 4-3-12

CARSON CITY CONTRACTS CHANGE ORDER No. 6

Contract No. 1011-201

Project Title: North/South Water Transmission Main Project - Phase II Project File No. 4.0800

The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents:

Item #1: This Change Order is initiated by the City to close out the project and modify Item 1 for the above project as described in Attachment No. 1.

Justification: Contract documents allow the City to make adjustments to the contract.

Requested By: City

Item #1: increases / Decreases / ~~Does not change~~ the Contract Sum by: \$86,215.84

Item #1: increases / Decreases / Does not change the Contract Term by: 0 Calendar days

SUMMARY

1 Original Contract Sum

2 Net change by previously approved Change Orders

3 Contract Sum prior to this Change Order

4 Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of

5 Revised Contract Sum including this Change Order

6 Contract term prior to this Change Order

7 Contract Term will be (increased) (decreased) (unchanged) by:

8 Revised number of days to complete the contract

9 Revised date of Completion by this Change Order

\$ 7,302,761.03
\$ 48,714.30
\$ 7,351,475.33
\$ 86,215.84
\$ 7,265,259.49
305 Calendar days
-0- Calendar days
305 Calendar days
April 5, 2012

Not valid until signed by Contracts, Contractor, and Project Manager.

This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other costs are non-compensable.

CONTRACTS

City of Carson City

By:

Printed Name:

Title:

Date:

CONTRACTOR

By:

Printed Name:

Title:

Date:

PROJECT MANAGER

By:

Printed Name:

Title:

Date:

ds

CARSON CITY CONTRACTS CHANGE ORDER No. 7

Contract No. 1011-201

Project Title: North/South Water Transmission Main Project - Phase II Project File No. 4 0800

The Contractor is hereby authorized to make the following changes to the Scope of Work for the referenced contract, subject to the provisions of the contract documents:

Item #1: This Change Order is initiated by the City to close out the project and modify Item 1 for the above project as described in Attachment No. 1.

Justification: Contract documents allow the City to make adjustments to the contract.

Requested By: City

Item #1: Increases / Decreases / Does not change- the Contract Sum by:

\$8,500.00

Item #1: Increases / Decreases / Does not change the Contract Term by:

0

Calendar days

SUMMARY

1 Original Contract Sum

\$ 7,302,761.03

2 Net change by previously approved Change Orders

\$ -37,501.54

3 Contract Sum prior to this Change Order

\$ 7,265,259.49

4 Contract Sum will be (increased) (decreased) (unchanged) by this Change Order in the amount of

\$ 8,500.00

5 Revised Contract Sum including this Change Order

\$ 7,273,759.49

6 Contract term prior to this Change Order

305

7 Contract Term will be (increased) (decreased) (unchanged) by:

Calendar days

8 Revised number of days to complete the contract

Calendar days

9 Revised date of Completion by this Change Order

Calendar days

April 5, 2012

Not valid until signed by Contracts, Contractor, and Project Manager.

This change authorization constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs, and time adjustment to perform the above described change. All other costs are non-compensable.

CONTRACTS

City of Carson City

By:

Karen L. White

Printed Name:

LEO MYERS

Title:

SEC/TREAS

7/25/12

Date:

CONTRACTOR

By:

Leo Myers

Printed Name:

SEC/TREAS

7/25/12

Date:

PROJECT MANAGER

By:

Thomas L. Guinn

Printed Name:

Thomas L. Guinn

Title:

Utility Manager

7/25/12

Date:

CARSON CITY
CLAIM FORM

Date: July 25, 2012
Dept: Contracts
No: 072512

Vendor Number	8377
Name	CONTRI CONSTRUCTION COMPANY
Address	P.O. BOX 97739
City, State & Zip	LAS VEGAS, NV 89193

Type or Print Complete Name & Address

Account Number	Description	Amount
	Contract No. 1011-201 Final Payment and Release of Retention	
	North/South Water Transmission Main Project - Phase II	
520-3505-435-7809	Application and Certificate for work through August 16, 2012	(22,715.85)
520-0000-206-2604	RETENTION HELD (\$0.00) <i>BOS 8-16-12</i>	353,401.44
	Contract Amount	\$7,302,761.03
	Plus Amendments/Change Orders	-29,001.54
	REVISED Contract Amount	\$7,273,759.49
	Less Previous Payments	-6,714,627.08
	Less This Payment	-330,685.59
	REMAINING BALANCE	\$228,446.82
	Total Amount	330,685.59

I HEREBY CERTIFY UNDER PENALTY OF PERJURY that the above claim and the items, amounts and statements as herein set out are true and correct, that no part thereof has been therefore paid, that the amount claimed is justly due.

Karen L. White
Prepared by/claimant

[Signature]
Darren Schulz, Deputy Public Works Director

The above claim is approved for payment subject to the availability of funds.

GROUP # & CHECK DATE:

Carson City Id No. 88-6000189

CARSON CITY CONTRACTS

APPLICATION AND CERTIFICATE FOR PAYMENT

PROJECT INFORMATION		OWNER:		CONTRACTOR:		PROJECT MANAGER:	
Contract No.:	1011-201	City of Carson City		CONTRI CONSTRUCTION COMPANY		Tom Guinn, Project Manager	
Project Title:	NORTH/SOUTH WATER TRANSMISSION MAIN PROJECT - PHASE II	Public Works - Contracts Division		P.O. BOX 87738		3505 Buell Way	
Contract Date:	4/21/2011	3505 Buell Way		LAS VEGAS, NV 89193		Carson City, NV 89701	
Payment No.:	9	Carson City, NV 89701		DON DAVIS, PRESIDENT			
Period Through:	18-Aug-12 TO BE PAID AUGUST 31, 2012	775-887-2355 Fax 775-887-2112		702-458-9004 PHONE # 702-458-7748 FAX #		775-887-2355 Fax 775-887-2112	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application and Certificate for Payment has been completed in accordance with the Contract Documents; that all amounts have been paid by the Contractor for work for which previous Application and Certificate for Payment were issued and payments received from the owner; and that the current payment shown herein is now due.

By: [Signature]
 Contractor: CONTRI CONSTRUCTION COMPANY
 State of: Nebraska
 County of: Carson City
 Subscribed and sworn to before me this 25th day of July, 2012.
 Notary Public: Karen A White
 My Commission Expires: 3-1-2014

Notary Stamp

PROJECT MANAGER CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application; the Project Manager certifies to the Owner that to the best of the Project Manager's knowledge, information, and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the amount certified as the current payment due

AMOUNT CERTIFIED (CURRENT PAYMENT DUE): \$330,685.59
 By: [Signature] Date: 7/25/12
 Tom Guinn, Project Manager

This Certificate is not negotiable. The AMOUNT CERTIFIED as the current payment due is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINGENCY SUMMARY		ADDITIONS	DEDUCTIONS
1 BOS approved Contingency	\$	681,000.00	
2 Change Orders		\$57,214.30	\$86,215.84
3 TOTAL OF CHANGE ORDER		-\$29,001.54	
4 Contingency Balance	\$	710,001.64	
OVER/UNDER OF BID ITEMS			
Bid Items Over Run		\$207,116.54	
Bid Items Under Run		-\$435,563.36	
TOTAL		-\$228,446.82	

**CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET**

Contract No.: 1011-201
Project Title: NORTH/SOUTH WATER TRANSMISSION

A	B	C	D	E	F	G	H	I	J	K	L	M		
ITEM NO	DESCRIPTION OF WORK (from Bid Document)	QUANTITIES			UNIT PRICE (from bid doc)	UNIT PRICE (from bid doc)	EXTENDED COSTS					TOTAL TO DATE I + J =	Over Under On Bid Items	Over Under \$ Amount G X H =
		Scheduled Value (from bid doc)	From Previous Application	Work Placed This Period			Scheduled Value C x G =	From Previous Application D x G =	TOTAL This Period E x G =					
1	Mobilization, Demobilization and Clean-up (SP 2.2.1)	1.00	0.90	0.10	LS	\$550,000.00	550,000.00	495,000.00	55,000.00	550,000.00	0.00	0.00		
2	Clearing and Grubbing (SP 2.2.3)	265,000.00	265,000.00		SF	\$1.00	265,000.00	265,000.00	0.00	265,000.00	0.00	0.00		
3	Excavate and Export (SP 2.2.4) (Contingent Item)	4,000.00	4,000.00		CY	\$6.60	26,400.00	26,400.00	0.00	26,400.00	0.00	0.00		
4	Excavate and Fill (SP 2.2.4)	8,900.00	8,900.00		CY	\$10.00	89,000.00	89,000.00	0.00	89,000.00	0.00	0.00		
5	15-inch SDR 35 PVC Storm Drain, Complete and in Place	76.00	76.00		LF	\$85.00	6,460.00	6,460.00	0.00	6,460.00	0.00	0.00		
6	15-inch CMP Storm Drain, Complete and in Place (SP 2.2.4)	49.00	49.00		LF	\$75.00	3,675.00	3,675.00	0.00	3,675.00	0.00	0.00		
7	15-inch CMP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.2.4)	97.00	97.00		LF	\$75.00	7,275.00	7,275.00	0.00	7,275.00	0.00	0.00		
8	18-inch CMP Storm Drain, Complete and in Place (SP 2.2.4)	50.00	50.00		LF	\$75.00	3,750.00	3,750.00	0.00	3,750.00	0.00	0.00		
9	24-inch CMP Storm Drain, Complete and in Place (SP 2.2.4)	112.00	112.00		LF	\$87.00	9,744.00	9,744.00	0.00	9,744.00	0.00	0.00		
10	21"x15" CMP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.2.4)	60.00	60.00		LF	\$90.00	5,400.00	5,400.00	0.00	5,400.00	0.00	0.00		
11	15-inch Class III or Class IV RCP Storm Drain, Complete and in Place (SP 2.2.4)	390.00	390.00		LF	\$100.00	39,000.00	39,000.00	0.00	39,000.00	0.00	0.00		
12	15-inch Class IV RCP Storm Drain w/Flared End Section	40.00	40.00		LF	\$105.00	4,200.00	4,200.00	0.00	4,200.00	0.00	0.00		
13	30-inch Class III or Class IV RCP Storm Drain w/Flared End Section	40.00	40.00		LF	\$200.00	8,000.00	8,000.00	0.00	8,000.00	0.00	0.00		
14	Outlet Structure and Appurtenances, Complete and in Place (SP 2.2.4)	1.00	1.00		LS	\$15,000.00	15,000.00	15,000.00	0.00	15,000.00	0.00	0.00		
15	Remove Existing Curb Inlet and Construction Type 4R	2.00	2.00		EA	\$2,000.00	4,000.00	4,000.00	0.00	4,000.00	0.00	0.00		
16	Type 200 Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	2.00		EA	\$2,600.00	5,200.00	5,200.00	0.00	5,200.00	0.00	0.00		
17	24-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	4.00		EA	\$2,600.00	10,400.00	10,400.00	0.00	10,400.00	2.00	5,200.00		
18	36-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	4.00	5.00		EA	\$3,500.00	14,000.00	17,500.00	0.00	17,500.00	1.00	3,500.00		
19	Type 1 PCC Median Curb, Complete and in Place (SP 2.6.9)	234.00	234.00		LF	\$19.50	4,563.00	4,563.00	0.00	4,563.00	0.00	0.00		
20	Type 2 PCC Median Curb, Complete and in Place (SP 2.6.9)	1,183.00	1,183.00		LF	\$7.50	8,872.50	8,872.50	0.00	8,872.50	0.00	0.00		
21	PCC Median Paving, Complete and in Place (SP 2.6.9)	4,697.00	4,697.00		SF	\$8.50	39,924.50	39,924.50	0.00	39,924.50	0.00	0.00		
22	Type 1 PCC Curb and Gutter, Complete and in Place (SP 2.6.9)	635.00	635.00		LF	\$20.00	12,700.00	12,700.00	0.00	12,700.00	0.00	0.00		
23	Overexcavate Unsuitable Material and Backfill (SP 2.2.4)	4,000.00	423.00		CY	\$15.00	60,000.00	6,345.00	0.00	6,345.00	-3,577.00	-53,655.00		
24	Pulverization of Existing Roadbed, Complete and in Place (SP 2.2.4)	534,065.00	545,387.00		SF	\$0.12	64,087.80	65,446.44	0.00	65,446.44	11,322.00	1,358.64		
25	Type 2, Class B, Aggregate Base Access Road, Complete and in Place (SP 2.6.9)	350.00	753.00		CY	\$44.00	15,400.00	33,132.00	0.00	33,132.00	403.00	17,732.00		
25A	Type 2, Class B, Aggregate Base, Complete and in Place (SP 2.6.9)	5,000.00	1,848.00		CY	\$28.00	140,000.00	46,144.00	0.00	46,144.00	-3,352.00	-93,856.00		
26	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64	62,175.00	33,245.00		SF	\$2.45	152,328.75	81,450.25	0.00	81,450.25	-28,930.00	-70,878.50		
27	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64	395,000.00	310,176.00		SF	\$1.45	572,750.00	449,755.20	0.00	449,755.20	-84,824.00	-122,984.80		
28	4" Plantmix Bituminous Pavement Type 2 Agg., PG 64	139,065.00	231,326.00		SF	\$1.90	264,223.50	439,519.40	0.00	439,519.40	92,261.00	175,285.90		
29	PCC Curb Ramps and Apron, Complete and in Place (SP 2.6.9)	3.00	3.00		EA	\$1,300.00	3,900.00	3,900.00	0.00	3,900.00	0.00	0.00		
30	PCC Sidewalk, 4-inch Thickness, Complete and in Place (SP 2.6.9)	411.00	200.00		SF	\$5.00	2,055.00	1,000.00	0.00	1,000.00	-211.00	-1,055.00		
31	Street Light Foundation and Appurtenances, Complete	1.00	1.00		EA	\$3,000.00	3,000.00	3,000.00	0.00	3,000.00	0.00	0.00		
32	4" SCH 40 PVC Conduit and Appurtenances, Complete	58,100.00	58,100.00		LF	\$2.80	168,480.00	168,480.00	0.00	168,480.00	0.00	0.00		
33	#7 Fiber Optic Pull Box, Complete and in Place (SP 2.6.9)	27.00	27.00		EA	\$1,180.00	31,860.00	31,860.00	0.00	31,860.00	0.00	0.00		
34	#9 Fiber Optic Pull Box, Complete and in Place (SP 2.6.9)	15.00	14.00		EA	\$2,000.00	30,000.00	28,000.00	0.00	28,000.00	-1.00	-2,000.00		
35	Permanent Pavement Paint (4-inch Solid White), Complete	9,083.00	5,992.00		LF	\$0.41	3,724.03	2,456.72	0.00	2,456.72	-3,091.00	-1,267.31		
35A	Permanent Pavement Paint (4-inch Broken Yellow), Complete	2,860.00	2,980.00		LF	\$0.25	715.00	745.00	0.00	745.00	120.00	30.00		

CARSON CITY
CLAIM FORM

Date: May 17, 2012
Dept: Contracts
No: 051712


Vendor Number	8377
Name	CONTRI CONSTRUCTION COMPANY
Address	P.O. BOX 97739
City, State & Zip	LAS VEGAS, NV 89193

Type or Print Complete Name & Address

Account Number	Description	Amount
	Contract No. 1011-201 Payment #8	
	North/South Water Transmission Main Project - Phase II	
520-3505-435-7809	Application and Certificate for work through April 30, 2012	600,627.04
520-0000-206-2604	RETENTION HELD (\$353,401.43)	(30,031.36)
	Contract Amount	\$7,302,761.03
	Plus Amendments/Change Orders	+48,714.30
	REVISED Contract Amount	\$7,351,475.33
	Less Previous Payments	-6,144,031.40
	Less This Payment	-570,595.68
	REMAINING BALANCE	\$636,848.25
	Total Amount	570,595.68

I HEREBY CERTIFY UNDER PENALTY OF PERJURY that the above claim and the items, amounts and statements as herein set out are true and correct, that no part thereof has been therefore paid, that the amount claimed is justly due.

Karen L. White
Prepared by/claimant

 5/12/12
Darren Schulz, Deputy Public Works Director

The above claim is approved for payment subject to the availability of funds.

GROUP # & CHECK DATE:

3240 5/25/12

Carson City Id No. 88-6000189

CARSON CITY CONTRACTS

APPLICATION AND CERTIFICATE FOR PAYMENT

PROJECT INFORMATION		OWNER:		CONTRACTOR:		PROJECT MANAGER:	
Contract No.:	1011-201	City of Carson City	CONTRI CONSTRUCTION COMPANY	Tom Gulnn, Project Manager		3505 Butti Way	
Project Title:	NORTH/SOUTH WATER TRANSMISSION MAIN PROJECT - PHASE II	Public Works - Contracts Division	P.O. BOX 87739	LAS VEGAS, NV 89183		Carson City, NV 89701	
Contract Date:	4/21/2011	Carson City, NV 89701	DON DAVIS, PRESIDENT				
Payment No.:	8	775-887-2355 Fax 775-887-2112	702-458-8004 PHONE # 702-455-7748 FAX #				775-887-2355 Fax 775-887-2112
Period Through:	30-Apr-12						

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application and Certificate for Payment has been completed in accordance with the Contract Documents; that all amounts have been paid by the Contractor for work for which previous Application and Certificate for Payment were issued and payments received from the owner; and that the current payment shown herein is now due.

By: [Signature]
 Contractor: CONTRI CONSTRUCTION COMPANY
 State of: NEVADA
 County of: WASHOE
 Subscribed and sworn to before me this 16 day of MAY, 2012.

Notary Public: My Commission Expires: 6-7-14
[Signature: Sandra J. Ranger]
 SANDRA J. RANGER
 Notary Public - State of Nevada
 Appointment Recorded in Washoe County
 No. 94-1828-2 - Expires June 7, 2014

PROJECT MANAGER CERTIFICATE FOR PAYMENT
 In accordance with the Contract Documents, based on on-site observations and the data comprising this application; the Project Manager certifies to the Owner that to the best of the Project Manager's knowledge, information, and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the amount certified as the current payment due.

By: [Signature] Date: 5-11-12
 Tom Gulnn, Project Manager

AMOUNT CERTIFIED (CURRENT PAYMENT DUE): \$570,595.68

This Certificate is not negotiable. The AMOUNT CERTIFIED as the current payment due is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINGENCY SUMMARY		ADDITIONS	DEDUCTIONS
1 BOS approved Contingency	\$	681,000.00	
2 Change Orders			\$48,714.30
3 TOTAL OF CHANGE ORDER		\$48,714.30	\$0.00
4 Contingency Balance	\$	632,285.70	
OVER/UNDER OF BID ITEMS			
Bid Items Over Run		\$207,116.54	
Bid Items Under Run		-\$490,563.36	
TOTAL		-\$283,446.82	

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201
Project Title: NORTH/SOUTH WATER TRANSMISSION

A	B	C	D	E	F	G	H	I	J	K
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	QUANTITIES			UNIT PRICE (from) (bid doc)	EXTENDED COSTS				
		Scheduled Value (from) (bid doc)	From Previous Application	Work Placed This Period		Scheduled Value C x G =	From Previous Application D x G =	TOTAL This Period E x G =	TOTAL TO DATE I + J =	
1	Mobilization, Demobilization and Clean-up (SP 2.2.1)	1.00	0.90		LS	\$550,000.00	550,000.00	495,000.00	0.00	495,000.00
2	Clearing and Grubbing (SP 2.2.3)	265,000.00	265,000.00		SF	\$1.00	265,000.00	265,000.00	0.00	265,000.00
3	Excavate and Export (SP 2.2.4) (Contingent item)	4,000.00	4,000.00		CY	\$6.60	26,400.00	26,400.00	0.00	26,400.00
4	Excavate and Fill (SP 2.2.4)	8,900.00	8,900.00		CY	\$10.00	89,000.00	89,000.00	0.00	89,000.00
5	15-inch SOR 36 PVC Storm Drain, Complete and in Place (SP 2.6.8)	76.00	76.00		LF	\$85.00	6,460.00	6,460.00	0.00	6,460.00
6	15-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	49.00	49.00		LF	\$75.00	3,675.00	3,675.00	0.00	3,675.00
7	15-inch CMP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.6.8)	97.00	97.00		LF	\$75.00	7,275.00	7,275.00	0.00	7,275.00
8	18-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	50.00	50.00		LF	\$75.00	3,750.00	3,750.00	0.00	3,750.00
9	24-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	112.00	112.00		LF	\$87.00	9,744.00	9,744.00	0.00	9,744.00
10	21"x15" CMP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	60.00	60.00		LF	\$90.00	5,400.00	5,400.00	0.00	5,400.00
11	15-inch Class III or Class IV RCP Storm Drain, Complete and in Place (SP 2.6.8)	390.00	390.00		LF	\$100.00	39,000.00	39,000.00	0.00	39,000.00
12	15-inch Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	40.00		LF	\$105.00	4,200.00	4,200.00	0.00	4,200.00
13	30-inch Class III or Class IV RCP Storm Drain w/Flared End Section (SP 2.6.8)	40.00	40.00		LF	\$200.00	8,000.00	8,000.00	0.00	8,000.00
14	Outlet Structure and Appurtenances, Complete and in Place (SP 2.6.8)	1.00	1.00		LS	\$15,000.00	15,000.00	15,000.00	0.00	15,000.00
15	Remove Existing Curb Inlet and Construction Type 4R Catch Basin, Complete and in Place (SP 2.6.9)	2.00	2.00		EA	\$2,000.00	4,000.00	4,000.00	0.00	4,000.00
16	Type 200 Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	2.00		EA	\$2,600.00	5,200.00	5,200.00	0.00	5,200.00
17	24-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	2.00	2.00	EA	\$2,600.00	5,200.00	5,200.00	5,200.00	10,400.00
18	36-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	4.00	4.00	1.00	EA	\$3,500.00	14,000.00	14,000.00	3,500.00	17,500.00
19	Type 1 PCC Median Curb, Complete and in Place (SP 2.2.6)	234.00	234.00		LF	\$19.50	4,563.00	4,563.00	0.00	4,563.00
20	Type 2 PCC Median Curb, Complete and in Place (SP 2.2.6)	1,183.00	1,120.00	63.00	LF	\$7.50	8,872.50	8,400.00	472.50	8,872.50
21	PCC Median Paving, Complete and in Place (SP 2.2.6)	4,697.00	4,697.00		SF	\$8.50	39,924.50	39,924.50	0.00	39,924.50
22	Type 1 PCC Curb and Gutter, Complete and in Place (SP 2.2.6)	635.00	635.00		LF	\$20.00	12,700.00	12,700.00	0.00	12,700.00
23	Overexcavate Unsuitable Material and Backfill (SP 2.2.4) (Contingent item)	4,000.00	423.00		CY	\$15.00	6,045.00	6,345.00	0.00	6,345.00
24	Pulverization of Existing Roadbed, Complete and in Place (SP 2.2.4)	534,065.00	534,065.00	11322.00	SF	\$0.12	64,087.80	64,087.80	1,358.84	65,446.64
25	Type 2, Class B, Aggregate Base Access Road, Complete and in Place (SP 2.2.5)	350.00	200.00	553.00	CY	\$44.00	15,400.00	8,800.00	24,332.00	33,132.00
25A	Type 2, Class B, Aggregate Base, Complete and in Place (SP 2.2.5)	5,000.00	1,648.00		CY	\$28.00	140,000.00	46,144.00	0.00	46,144.00
26	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.2.6)	82,175.00	0.00	33245.00	SF	\$2.45	152,328.75	0.00	81,450.25	81,450.25
27	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.2.6)	395,000.00	221,833.00	88343.00	SF	\$1.45	572,760.00	321,657.86	128,097.36	449,755.20
28	4" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.2.6)	139,065.00	139,065.00	92261.00	SF	\$1.90	264,223.50	264,223.50	175,295.90	439,519.40
29	PCC Curb Ramps and Apron, Complete and in Place (SP 2.2.6)	3.00	3.00		EA	\$1,300.00	3,900.00	3,900.00	0.00	3,900.00
30	PCC Sidewalk, 4-inch Thickness, Complete and in Place (SP 2.2.6)	411.00	0.00	200.00	SF	\$5.00	2,055.00	0.00	1,000.00	1,000.00
31	Street Light Foundation and Appurtenances, Complete and in Place (SP 2.2.6)	1.00	1.00		EA	\$3,000.00	3,000.00	3,000.00	0.00	3,000.00
32	4" SCH 40 PVC Conduit and Appurtenances, Complete and in Place (SP 2.2.6)	58,100.00	58,100.00		LF	\$2.90	168,490.00	168,490.00	0.00	168,490.00
33	#7 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	27.00	27.00		EA	\$1,180.00	31,860.00	31,860.00	0.00	31,860.00
34	#9 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	15.00	14.00		EA	\$2,000.00	30,000.00	28,000.00	0.00	28,000.00
35	Permanent Pavement Paint (4-inch Solid White), Complete and in Place (SP 2.6.3)	9,083.00	5,992.00		LF	\$0.41	3,724.03	2,456.72	0.00	2,456.72
35A	Permanent Pavement Paint (4-inch Broken Yellow), Complete and in Place (SP 2.6.3)	2,860.00	2,860.00	120.00	LF	\$0.25	715.00	715.00	30.00	745.00

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSION												
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	C	QUANTITIES		E	F	G	H	EXTENDED COSTS			TOTAL TO DATE I + J =
			Scheduled Value (from) (bid doc)	From Previous Application					Work Placed This Period	UNIT (from) (bid doc)	UNIT PRICE (from) (bid doc)	
36	Permanent Pavement Paint (4-inch Double Yellow), Complete and	1,790.00	0.00			LF	\$0.83	1,564.70	0.00	0.00	0.00	0.00
37	Permanent Pavement Paint (4-inch Solid Yellow w/4-inch Broken Y	880.00	0.00			LF	\$0.76	516.80	0.00	0.00	0.00	0.00
38	Permanent Pavement Paint (8-inch Solid White), Complete and in P	1,700.00	0.00			LF	\$0.80	1,360.00	0.00	0.00	0.00	0.00
39	Permanent Pavement Paint (8-inch Broken White), Complete and in	240.00	0.00			LF	\$0.80	192.00	0.00	0.00	0.00	0.00
40	Permanent Pavement Paint (8-inch Solid Yellow), Complete and in	50.00	0.00			LF	\$10.00	500.00	0.00	0.00	0.00	0.00
41	Permanent Pavement Paint (24-inch Solid White), Complete and in	225.00	30.00			LF	\$11.35	2,553.75	340.50	0.00	340.50	0.00
42	Permanent Pavement Paint (Turn Arrow White Symbol), Complete	15.00	0.00			EA	\$160.00	2,400.00	0.00	0.00	0.00	0.00
43	Permanent Pavement Paint ("ONLY" White Symbol), Complete and	8.00	0.00			EA	\$200.00	1,600.00	0.00	0.00	0.00	0.00
44	Permanent Pavement Paint (Triangle Yield White Symbol), Comple	5.00	0.00			EA	\$80.00	400.00	0.00	0.00	0.00	0.00
45	Permanent Pavement Paint (Merge Arrow White Symbol), Comple	3.00	0.00			EA	\$270.00	810.00	0.00	0.00	0.00	0.00
46	Signage, Complete and in Place (SP 2.2.10)	1.00	1.00			LS	\$11,650.00	11,650.00	11,650.00	0.00	11,650.00	0.00
47	Traffic Control, Complete and in Place (SP 2.2.2)	1.00	1.00			LS	\$29,000.00	29,000.00	29,000.00	0.00	29,000.00	0.00
48	48-inch Sanitary Sewer Manhole, Complete and in Place (SP 2.4.3)	24.00	24.00			EA	\$2,500.00	60,000.00	60,000.00	0.00	60,000.00	0.00
49	4-inch SDR 35 PVC Sewer Lateral, Complete and in Place (SP 2.4	65.00	65.00			EA	\$900.00	58,500.00	58,500.00	0.00	58,500.00	0.00
50	8-inch SDR 35 PVC Sewer Main, Complete and in Place (SP 2.4.4)	6,332.00	6,332.00			LF	\$40.00	253,280.00	253,280.00	0.00	253,280.00	0.00
51	Adjust Existing Valve Box to New Finish Grade (SP 2.2.8)	1.00	1.00	8.00		EA	\$500.00	500.00	500.00	4,000.00	4,500.00	0.00
52	Air Release Valve Assembly (size per plan), Complete and in Place	28.00	25.00	-9.00		EA	\$5,900.00	163,400.00	147,500.00	-53,100.00	94,400.00	0.00
53	Permanent Flush Valve Assembly (size per plan), Complete and in	9.00	7.00			EA	\$9,600.00	86,400.00	67,200.00	0.00	67,200.00	0.00
54	8-inch Gate Valve, Complete and in Place (SP 2.3.4)	4.00	4.00			EA	\$1,700.00	6,800.00	6,800.00	0.00	6,800.00	0.00
55	24-inch Butterfly Valve, Complete and in Place (SP 2.3.4)	18.00	17.00	1.00		EA	\$6,600.00	118,800.00	112,200.00	6,600.00	118,800.00	0.00
56	18" Flow Meter Station and Appurtenances, Complete and in Place	1.00	1.00			LS	\$74,000.00	74,000.00	74,000.00	0.00	74,000.00	0.00
57	16" Flow Meter Station and Appurtenances, Complete and in Place	1.00	1.00			LS	\$65,000.00	65,000.00	65,000.00	0.00	65,000.00	0.00
58	12" and 16" Flow Control Station and Appurtenances, Complete and	1.00	1.00			LS	\$220,000.00	220,000.00	220,000.00	0.00	220,000.00	0.00
59	8-inch PVC C900 Water Main CL 125 and Appurtenances, Comple	466.00	466.00			LF	\$70.00	31,920.00	31,920.00	0.00	31,920.00	0.00
59A	24-inch PVC C905 Water Main CL 125 and Appurtenances, Comple	29,000.00	26,884.00	2116.00		LF	\$103.00	2,987,000.00	2,769,052.00	217,948.00	2,987,000.00	0.00
	AMENDMENT #1	1.00	1.00			LS	\$494,615.70	494,615.70	494,615.70	0.00	494,615.70	0.00
						TOTALS		7,302,761.03	6,423,129.57	596,184.64	7,019,314.21	0.00
60	CHANGE ORDER #1	1.00	1.00			LS	14,609.65	14,609.65	14,609.65	0.00	14,609.65	0.00
61	CHANGE ORDER #2	1.00	1.00			LS	3,600.74	3,600.74	3,600.74	0.00	3,600.74	0.00
62	CHANGE ORDER #3	1.00	1.00			LS	4,016.22	4,016.22	4,016.22	0.00	4,016.22	0.00
63	CHANGE ORDER #4	1.00	1.00			LS	22,044.99	22,044.99	22,044.99	0.00	22,044.99	0.00
64	CHANGE ORDER #5	1.00	0.00	1.00		LS	4,442.40	4,442.40	0.00	4,442.40	4,442.40	0.00
65		0.00	0.00			TOTALS		7,351,475.33	6,467,431.17	600,827.04	7,068,028.51	0.00

CARSON CITY
CLAIM FORM

Date: April 10, 2012
Dept: Contracts
No: 041012

Vendor Number	8377
Name	CONTRI CONSTRUCTION COMPANY
Address	P.O. BOX 97739
City, State & Zip	LAS VEGAS, NV 89193

Type or Print Complete Name & Address

Account Number	Description	Amount
	Contract No. 1011-201 Payment #7	
	North/South Water Transmission Main Project - Phase II	
520-3505-435-7809	Application and Certificate for work through March 31, 2012	98,330.21
520-0000-206-2604	RETENTION HELD (\$323,370.07)	(4,916.51)
	Contract Amount	\$7,302,761.03
	Plus Amendments/Change Orders	+44,271.90
	REVISED Contract Amount	\$7,347,032.93
	Less Previous Payments	-6,050,617.70
	Less This Payment	-93,413.70
	REMAINING BALANCE	\$1,203,001.53
	Total Amount	93,413.70

I HEREBY CERTIFY UNDER PENALTY OF PERJURY that the above claim and the items, amounts and statements as herein set out are true and correct, that no part thereof has been therefore paid, that the amount claimed is justly due.

Karen L. White
Prepared by/claimant

Darren Schulz, Deputy Public Works Director

The above claim is approved for payment subject to the availability of funds.

GROUP # & CHECK DATE:

2889 4-20-12

Carson City Id No. 88-6000189

CARSON CITY CONTRACTS

APPLICATION AND CERTIFICATE FOR PAYMENT

PROJECT INFORMATION Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSION MAIN PROJECT - PHASE II Contract Date: 4/21/2011 Payment No.: 7 Period Through: 31-Mar-12		OWNER: City of Carson City Public Works - Contracts Division 3505 Buell Way Carson City, NV 89701 775-887-2355 Fax 775-887-2112	CONTRACTOR: CONTRI CONSTRUCTION COMPANY P.O. BOX 97739 LAS VEGAS, NV 89183 DON DAVIS, PRESIDENT 702-458-6004 PHONE # 702-458-7748 FAX #	PROJECT MANAGER: Tom Guinn, Project Manager 3505 Buell Way Carson City, NV 89701 775-887-2355 Fax 775-887-2112
1 ORIGINAL CONTRACT SUM \$7,302,761.03		The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application and Certificate for Payment has been completed in accordance with the Contract Documents; that all amounts have been paid by the Contractor for work for which previous Application and Certificate for Payment were issued and payments received from the owner; and that the current payment shown herein is now due.		
2 NET CHANGES TO CONTRACT AMOUNT \$44,271.90		By: <u>[Signature]</u> Contractor: CONTRI CONSTRUCTION COMPANY DON DAVIS, PRESIDENT State of: NEVADA County of: CLARK Subscribed and sworn to before me this <u>16TH</u> day of <u>APRIL</u> , 2012. Notary Public: <u>[Signature]</u> My Commission Expires: <u>MARCH 10, 2013</u>		
3 ADJUSTED CONTRACT SUM \$7,347,032.93		Notary Stamp 		
4 TOTAL COMPLETED TO DATE \$6,467,401.47				
5 RETAINAGE: 5.1 0.00% 10% of Total Completed To Date OR 5.2 5.00% 5% of Total Completed To Date		\$0.00 OR \$323,370.07		
6 TOTAL EARNED LESS RETAINAGE \$6,144,031.40				
7 LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$6,050,617.70				
8 CURRENT PAYMENT DUE (CERTIFIED BY PROJECT MANAGER) \$93,413.70				
9 BALANCE TO FINISH, INCLUDING RETAINAGE \$1,203,001.53				
CONTINGENCY SUMMARY		PROJECT MANAGER CERTIFICATE FOR PAYMENT In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Project Manager certifies to the Owner that to the best of the Project Manager's knowledge, information, and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the amount certified as the current payment due.		
1 BOS approved Contingency \$ 681,000.00		AMOUNT CERTIFIED (CURRENT PAYMENT DUE): \$93,413.70		
2 Change Orders		By: <u>[Signature]</u> Date: <u>4-3-12</u> Tom Guinn, Project Manager		
3 TOTAL OF CHANGE ORDER \$44,271.90				
4 Contingency Balance \$ 636,728.10				
OVER/UNDER OF BID ITEMS				
Bid Items Over Run \$0.00				
Bid Items Under Run -\$879,631.46				
TOTAL -\$879,631.46				

This Certificate is not negotiable. The AMOUNT CERTIFIED as the current payment due is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSION												
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	C	QUANTITIES		E	F	G	H	EXTENDED COSTS			
			Scheduled Value (from) (bld doc)	From Previous Application					Work Placed This Period	UNIT PRICE (from) (bld doc)	Scheduled Value C x G =	From Previous Application D x G =
A	B											
1	Mobilization, Demobilization and Clean-up (SP 2.2.1)	1.00	0.90			LS	\$550,000.00	550,000.00	495,000.00	0.00	495,000.00	
2	Clearing and Grubbing (SP 2.2.3)	265,000.00	265,000.00			SF	\$1.00	265,000.00	265,000.00	0.00	265,000.00	
3	Excavate and Export (SP 2.2.4) (Contingent Item)	4,000.00	4,000.00			CY	\$6.60	26,400.00	26,400.00	0.00	26,400.00	
4	Excavate and Fill (SP 2.2.4)	8,900.00	8,900.00			CY	\$10.00	89,000.00	89,000.00	0.00	89,000.00	
5	15-inch SDR 35 PVC Storm Drain, Complete and in Place (SP 2.6.8)	76.00	76.00			LF	\$85.00	6,460.00	6,460.00	0.00	6,460.00	
6	15-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	49.00	0.00	49.00		LF	\$75.00	3,675.00	0.00	3,675.00	3,675.00	
7	15-inch CMP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.6.8)	97.00	97.00			LF	\$75.00	7,275.00	7,275.00	0.00	7,275.00	
8	18-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	50.00	50.00			LF	\$75.00	3,750.00	3,750.00	0.00	3,750.00	
9	24-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	112.00	0.00	112.00		LF	\$87.00	9,744.00	0.00	9,744.00	9,744.00	
10	21"x15" CMP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	60.00	0.00	60.00		LF	\$90.00	5,400.00	0.00	5,400.00	5,400.00	
11	15-inch Class III or Class IV RCP Storm Drain, Complete and in Place (SP 2.6.8)	390.00	390.00			LF	\$100.00	39,000.00	39,000.00	0.00	39,000.00	
12	15-inch Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	40.00			LF	\$105.00	4,200.00	4,200.00	0.00	4,200.00	
13	30-inch Class III or Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	40.00			LF	\$200.00	8,000.00	8,000.00	0.00	8,000.00	
14	Outlet Structure and Appurtenances, Complete and in Place (SP 2.6.8)	1.00	1.00			LS	\$15,000.00	15,000.00	15,000.00	0.00	15,000.00	
15	Remove Existing Curb Inlet and Construction Type 4R Catch Basin, Complete and in Place (SP 2.6.8)	2.00	2.00			EA	\$2,000.00	4,000.00	4,000.00	0.00	4,000.00	
16	Type 200 Drop Inlet, Complete and in Place (SP 2.6.8)	2.00	2.00			EA	\$2,600.00	5,200.00	5,200.00	0.00	5,200.00	
17	24-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	2.00			EA	\$2,600.00	5,200.00	5,200.00	0.00	5,200.00	
18	36-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	4.00	4.00			EA	\$3,500.00	14,000.00	14,000.00	0.00	14,000.00	
19	Type 1 PCC Median Curb, Complete and in Place (SP 2.2.6)	234.00	234.00			LF	\$19.50	4,563.00	4,563.00	0.00	4,563.00	
20	Type 2 PCC Median Curb, Complete and in Place (SP 2.2.6)	1,183.00	1,120.00			LF	\$7.50	8,722.50	8,400.00	0.00	8,400.00	
21	PCC Median Paving, Complete and in Place (SP 2.2.6)	4,697.00	4,697.00			SF	\$8.50	39,924.50	39,924.50	0.00	39,924.50	
22	Type 1 PCC Curb and Gutter, Complete and in Place (SP 2.2.6)	635.00	635.00			LF	\$20.00	12,700.00	12,700.00	0.00	12,700.00	
23	Overexcavate Unsuitable Material and Backfill (SP 2.2.4) (Contingent Item)	4,000.00	423.00			CY	\$15.00	60,000.00	6,345.00	0.00	6,345.00	
24	Pulverization of Existing Roadbed, Complete and in Place (SP 2.2.4)	534,065.00	534,065.00			SF	\$0.12	64,087.80	64,087.80	0.00	64,087.80	
25	Type 2, Class B, Aggregate Base Access Road, Complete and in Place (SP 2.2.6)	350.00	0.00	200.00		CY	\$44.00	15,400.00	0.00	8,800.00	8,800.00	
25A	Type 2, Class B, Aggregate Base, Complete and in Place (SP 2.2.6)	5,000.00	1,648.00			CY	\$28.00	140,000.00	46,144.00	0.00	46,144.00	
26	3" Planimix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.2.6)	62,175.00	0.00			SF	\$2.45	152,328.75	0.00	0.00	0.00	
27	3" Planimix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.2.6)	395,000.00	221,833.00			SF	\$1.45	572,750.00	321,657.85	0.00	321,657.85	
28	4" Planimix Bituminous Pavement Type 2 Agg., PG 64-28NV on 8" (SP 2.2.6)	139,065.00	139,065.00			SF	\$1.90	264,223.50	264,223.50	0.00	264,223.50	
29	PCC Curb Ramps and Apron, Complete and in Place (SP 2.2.6)	3.00	2.00	1.00		EA	\$1,300.00	3,900.00	2,600.00	1,300.00	3,900.00	
30	PCC Sidewalk, 4-inch Thickness, Complete and in Place (SP 2.2.6)	411.00	0.00			SF	\$5.00	2,055.00	0.00	0.00	0.00	
31	Street Light Foundation and Appurtenances, Complete and in Place (SP 2.2.6)	1.00	1.00			EA	\$3,000.00	3,000.00	3,000.00	0.00	3,000.00	
32	4" SCH 40 PVC Conduit and Appurtenances, Complete and in Place (SP 2.2.6)	58,100.00	58,100.00			LF	\$2.90	168,490.00	168,490.00	0.00	168,490.00	
33	#7 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	27.00	27.00			EA	\$1,180.00	31,860.00	31,860.00	0.00	31,860.00	
34	#9 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	15.00	14.00			EA	\$2,000.00	30,000.00	28,000.00	0.00	28,000.00	
35	Permanent Pavement Paint (4-inch Solid White), Complete and in Place (SP 2.2.6)	9,083.00	5,992.00			LF	\$0.41	3,724.03	2,456.72	0.00	2,456.72	
35A	Permanent Pavement Paint (4-inch Broken Yellow), Complete and in Place (SP 2.2.6)	2,860.00	2,860.00			LF	\$0.25	715.00	715.00	0.00	715.00	

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

1011-201 NORTH/SOUTH WATER TRANSMISSION												
Contract No.: Project Title:												
A	B	C		D		E	F	G	H	I		
		QUANTITIES		EXTENDED COSTS						J		K
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	Scheduled Value (from bid doc)	From Previous Application	Work Placed This Period	UNIT (from bid doc)	UNIT PRICE (from bid doc)	Scheduled Value C x G =	From Previous Application D x G =	TOTAL This Period E x G =	TOTAL TO DATE I + J =		
36	Permanent Pavement Paint (4-inch Double Yellow), Complete and	1,790.00	0.00		LF	\$0.93	1,664.70	0.00	0.00	0.00	0.00	
37	Permanent Pavement Paint (4-inch Solid Yellow w/4-inch Broken Y	980.00	0.00		LF	\$0.76	516.80	0.00	0.00	0.00	0.00	
38	Permanent Pavement Paint (8-inch Solid White), Complete and in P	1,700.00	0.00		LF	\$0.80	1,360.00	0.00	0.00	0.00	0.00	
39	Permanent Pavement Paint (8-inch Broken White), Complete and in	240.00	0.00		LF	\$0.80	192.00	0.00	0.00	0.00	0.00	
40	Permanent Pavement Paint (8-inch Solid Yellow), Complete and in	50.00	0.00		LF	\$10.00	500.00	0.00	0.00	0.00	0.00	
41	Permanent Pavement Paint (24-inch Solid White), Complete and in	225.00	30.00		LF	\$11.35	2,553.75	340.50	0.00	0.00	340.50	
42	Permanent Pavement Paint (Turn Arrow White Symbol), Complete	15.00	0.00		EA	\$160.00	2,400.00	0.00	0.00	0.00	0.00	
43	Permanent Pavement Paint ("ONLY" White Symbol), Complete and	8.00	0.00		EA	\$200.00	1,600.00	0.00	0.00	0.00	0.00	
44	Permanent Pavement Paint (Triangle Yield White Symbol), Comple	5.00	0.00		EA	\$80.00	400.00	0.00	0.00	0.00	0.00	
45	Permanent Pavement Paint (Merge Arrow White Symbol), Comple	3.00	0.00		EA	\$270.00	810.00	0.00	0.00	0.00	0.00	
46	Signage, Complete and in Place (SP 2.2.10)	1.00	0.00	1.00	LS	\$11,850.00	11,850.00	0.00	11,850.00	0.00	11,850.00	
47	Traffic Control, Complete and in Place (SP 2.2.2)	1.00	0.90	0.10	LS	\$29,000.00	29,000.00	26,100.00	2,900.00	0.00	29,000.00	
48	48-inch Sanitary Sewer Manhole, Complete and in Place (SP 2.4.3)	24.00	24.00		EA	\$2,500.00	60,000.00	60,000.00	0.00	0.00	60,000.00	
49	4-inch SDR 35 PVC Sewer Lateral, Complete and in Place (SP 2.4	85.00	85.00		EA	\$900.00	58,500.00	58,500.00	0.00	0.00	58,500.00	
50	8-inch SDR 35 PVC Sewer Main, Complete and in Place (SP 2.4.4)	6,332.00	6,332.00		LF	\$40.00	253,280.00	253,280.00	0.00	0.00	253,280.00	
51	Adjust Existing Valve Box to New Finish Grade (SP 2.2.8)	1.00	1.00		EA	\$500.00	500.00	500.00	0.00	0.00	500.00	
52	Air Release Valve Assembly (size per plan), Complete and in Place	28.00	25.00		EA	\$5,900.00	153,400.00	147,500.00	0.00	0.00	147,500.00	
53	Permanent Flush Valve Assembly (size per plan), Complete and in	9.00	4.00	3.00	EA	\$9,600.00	86,400.00	38,400.00	28,800.00	0.00	67,200.00	
54	8-inch Gate Valve, Complete and in Place (SP 2.3.4)	4.00	4.00		EA	\$1,700.00	6,800.00	6,800.00	0.00	0.00	6,800.00	
55	24-inch Butterfly Valve, Complete and in Place (SP 2.3.4)	18.00	17.00		EA	\$6,500.00	118,800.00	112,200.00	0.00	0.00	112,200.00	
56	18" Flow Meter Station and Appurtenances, Complete and in Place	1.00	1.00		LS	\$74,000.00	74,000.00	74,000.00	0.00	0.00	74,000.00	
57	16" Flow Meter Station and Appurtenances, Complete and in Place	1.00	1.00		LS	\$65,000.00	65,000.00	65,000.00	0.00	0.00	65,000.00	
58	12" and 16" Flow Control Station and Appurtenances, Complete and	1.00	1.00		LS	\$220,000.00	220,000.00	220,000.00	0.00	0.00	220,000.00	
59	8-inch PVC C900 Water Main CL 125 and Appurtenances, Complet	455.00	458.00		LF	\$70.00	31,920.00	31,920.00	0.00	0.00	31,920.00	
59A	24-inch PVC C905 Water Main CL 125 and Appurtenances, Comple	29,000.00	29,884.00		LF	\$103.00	2,987,000.00	2,769,052.00	0.00	0.00	2,769,052.00	
AMENDMENT #1		1.00	1.00		LS	\$494,615.70	494,615.70	494,615.70	0.00	0.00	494,615.70	
					TOTALS		7,302,761.03	6,350,860.57	72,259.00	6,423,129.57		
60	CHANGE ORDER #1	1.00	1.00		LS	14,509.95	14,509.95	14,509.95	0.00	0.00	14,509.95	
61	CHANGE ORDER #2	1.00	1.00		LS	3,600.74	3,600.74	3,600.74	0.00	0.00	3,600.74	
62	CHANGE ORDER #3	1.00	0.00	1.00	LS	4,016.22	4,016.22	0.00	4,016.22	0.00	4,016.22	
63	CHANGE ORDER #4	1.00	0.00	1.00	LS	22,044.99	22,044.99	0.00	22,044.99	0.00	22,044.99	
64		0.00	0.00				0.00	0.00	0.00	0.00	0.00	
65		0.00	0.00				0.00	0.00	0.00	0.00	0.00	
					TOTALS		7,347,032.93	6,369,071.26	98,330.21	6,467,401.47		

CARSON CITY
CLAIM FORM

Date: February 1, 2012
Dept: Contracts
No: 020112

Vendor Number	8377
Name	CONTRI CONSTRUCTION COMPANY
Address	P.O. BOX 97739
City, State & Zip	LAS VEGAS, NV 89193

Type or Print Complete Name & Address

Account Number	Description	Amount
	Contract No. 1011-201 Payment #6	
	North/South Water Transmission Main Project - Phase II	
520-3505-435-7809	Application and Certificate for work through January 31, 2012	537,009.38
520-0000-206-2604	RETENTION HELD (\$318,453.56)	(26,850.47)
	Contract Amount	\$7,302,761.03
	Plus Amendments/Change Orders	+18,210.69
	REVISED Contract Amount	\$7,320,971.72
	Less Previous Payments	-5,540,458.79
	Less This Payment	-510,158.91
	REMAINING BALANCE	\$1,270,354.02
	Total Amount	510,158.91

I HEREBY CERTIFY UNDER PENALTY OF PERJURY that the above claim and the items, amounts and statements as herein set out are true and correct, that no part thereof has been therefore paid, that the amount claimed is justly due.

Karen L. White
Prepared by/claimant

 2/2/12
Darren Schulz, Deputy Public Works Director

The above claim is approved for payment subject to the availability of funds.

GROUP # & CHECK DATE:

2215 2-10-12

Carson City Id No. 88-6000189

PROJECT INFORMATION
Contract No: 1011-201
Project Title: NORTH/SOUTH WATER TRANSMISSION MAIN PROJECT - PHASE II
Contract Date: 4/21/2011
Payment No: 6
Period Through: 31-Jan-12

TO OWNER:
City of Carson City
Public Works - Contracts Division
3505 Butti Way
Carson City, NV 89701
775-887-2355 Fax 775-887-2112

CONTRACTOR:
CONTRI CONSTRUCTION COMPANY
P.O. BOX 97739
LAS VEGAS, NV 89193
DON DAVIS, PRESIDENT
702-458-6004 PHONE # 702-458-7746 FAX #

PROJECT MANAGER:
Tom Guinn, Project Manager
3505 Butti Way
Carson City, NV 89701
775-887-2355 Fax 775-887-2112

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application and Certificate for Payment has been completed in accordance with the Contract Documents; that all amounts have been paid by the Contractor for work for which previous Application and Certificate for Payment were issued and payments received from the owner; and that the current payment shown herein is now due.

By: [Signature]
Contractor: CONTRI CONSTRUCTION COMPANY
State of: NEVADA
County of: WASHOE
Subscribed and sworn to before me this 1 day of FEBRUARY, 2012.
Notary Public: 6-7-14
My Commission Expires: [Signature]
SANDRA J. RANGER
Notary Public - State of Nevada
Appointment Recorded in Washoe County
No: 94-1829-2 - Expires June 7, 2014
Notary Stamp

PROJECT MANAGER CERTIFICATE FOR PAYMENT
In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Project Manager certifies to the Owner that to the best of the Project Manager's knowledge, information, and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the amount certified as the current payment due.

AMOUNT CERTIFIED (CURRENT PAYMENT DUE): \$510,158.91
By: [Signature] Date: 2/1/12
Tom Guinn, Project Manager

This Certificate is not negotiable. The AMOUNT CERTIFIED as the current payment due is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINGENCY SUMMARY		ADDITIONS	DEDUCTIONS
1 BOS approved Contingency	\$	681,000.00	\$0.00
2 Change Orders			\$18,210.69
3 TOTAL OF CHANGE ORDER		\$18,210.69	
4 Contingency Balance	\$	662,789.31	
OVER/UNDER OF BID ITEMS			
Bid Items Over Run			\$0.00
Bid Items Under Run			-\$951,900.46
TOTAL			-\$951,900.46

**CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET**

Contract No.: 1011-201
Project Title: NORTH/SOUTH WATER TRANSMISSION

ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	A	B	QUANTITIES				F	G	H	EXTENDED COSTS		K
				C	D	E	UNIT PRICE (from) (bid doc)				I	J	
1	Mobilization, Demobilization and Clean-up (SP 2.2.1)	1.00	0.90		LS	\$550,000.00	550,000.00	495,000.00	0.00	0.00	495,000.00		
2	Clearing and Grubbing (SP 2.2.3)	265,000.00	265,000.00		SF	\$1.00	265,000.00	265,000.00	0.00	0.00	265,000.00		
3	Excavate and Export (SP 2.2.4) (Contingent Item)	4,000.00	4,000.00		CY	\$6.60	26,400.00	26,400.00	0.00	0.00	26,400.00		
4	Excavate and Fill (SP 2.2.4)	8,900.00	8,900.00		CY	\$10.00	89,000.00	89,000.00	0.00	0.00	89,000.00		
5	15-inch SDR 35 PVC Storm Drain, Complete and in Place (SP 2.6.8)	76.00	46.00	30.00	LF	\$85.00	6,460.00	3,910.00	2,550.00	0.00	6,460.00		
6	15-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	49.00	0.00		LF	\$75.00	3,675.00	0.00	0.00	0.00	3,675.00		
7	15-inch CMP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.6.8)	97.00	0.00	97.00	LF	\$75.00	7,275.00	0.00	7,275.00	0.00	7,275.00		
8	18-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	50.00	0.00	50.00	LF	\$75.00	3,750.00	0.00	3,750.00	0.00	3,750.00		
9	24-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	112.00	0.00		LF	\$87.00	9,744.00	0.00	0.00	0.00	9,744.00		
10	21"x16" CMP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	60.00	0.00		LF	\$90.00	5,400.00	0.00	0.00	0.00	5,400.00		
11	15-inch Class III or Class IV RCP Storm Drain, Complete and in Place (SP 2.6.9)	390.00	390.00		LF	\$100.00	39,000.00	39,000.00	0.00	0.00	39,000.00		
12	15-inch Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.9)	40.00	0.00	40.00	LF	\$105.00	4,200.00	0.00	4,200.00	0.00	4,200.00		
13	30-inch Class III or Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.9)	40.00	0.00		LF	\$200.00	8,000.00	8,000.00	0.00	0.00	8,000.00		
14	Outlet Structure and Appurtenances, Complete and in Place (SP 2.6.9)	1.00	0.75	0.25	LS	\$15,000.00	15,000.00	11,250.00	3,750.00	0.00	15,000.00		
15	Remove Existing Curb Inlet and Construction Type 4R Catch Basin, Complete and in Place (SP 2.6.9)	2.00	0.00	2.00	EA	\$2,000.00	4,000.00	0.00	4,000.00	0.00	4,000.00		
16	Type 200 Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	0.00	2.00	EA	\$2,600.00	5,200.00	0.00	5,200.00	0.00	5,200.00		
17	24-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	0.00	2.00	EA	\$2,600.00	5,200.00	0.00	5,200.00	0.00	5,200.00		
18	36-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	4.00	2.00	2.00	EA	\$3,500.00	14,000.00	7,000.00	7,000.00	0.00	14,000.00		
19	Type 1 PCC Median Curb, Complete and in Place (SP 2.2.6)	234.00	0.00	234.00	LF	\$18.50	4,363.00	0.00	4,363.00	0.00	4,363.00		
20	Type 2 PCC Median Curb, Complete and in Place (SP 2.2.6)	1,183.00	0.00	1,120.00	LF	\$7.50	8,422.50	0.00	8,400.00	0.00	8,400.00		
21	PCC Median Paving, Complete and in Place (SP 2.2.6)	4,697.00	0.00	4,697.00	SF	\$8.50	39,924.50	0.00	39,924.50	0.00	39,924.50		
22	Type 1 PCC Curb and Gutter, Complete and in Place (SP 2.2.6)	635.00	0.00	635.00	LF	\$20.00	12,700.00	0.00	12,700.00	0.00	12,700.00		
23	Overexcavate Unsuitable Material and Backfill (SP 2.2.4) (Contingent Item)	4,000.00	423.00		CY	\$15.00	60,000.00	6,345.00	0.00	0.00	6,345.00		
24	Pulverization of Existing Roadbed, Complete and in Place (SP 2.2.4)	534,065.00	427,252.00	106,813.00	SF	\$0.12	64,087.80	51,270.24	12,817.56	0.00	64,087.80		
25	6" Type 2, Class B, Aggregate Base Access Road, Complete and in Place (SP 2.2.5)	350.00	0.00		CY	\$44.00	15,400.00	0.00	0.00	0.00	15,400.00		
25A	Type 2, Class B, Aggregate Base, Complete and in Place (SP 2.2.5)	5,000.00	1,648.00		CY	\$28.00	140,000.00	46,144.00	0.00	0.00	46,144.00		
26	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.2.6)	62,175.00	0.00		SF	\$2.45	152,328.75	0.00	0.00	0.00	152,328.75		
27	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.2.6)	395,000.00	221,833.00		SF	\$1.45	572,750.00	321,657.85	0.00	0.00	321,657.85		
28	4" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 8" (SP 2.2.6)	139,065.00	139,065.00		SF	\$1.90	264,223.50	264,223.50	0.00	0.00	264,223.50		
29	PCC Curb Ramps and Apron, Complete and in Place (SP 2.2.6)	3.00	0.00	2.00	EA	\$1,300.00	3,900.00	0.00	2,600.00	0.00	3,900.00		
30	PCC Sidewalk, 4-inch Thickness, Complete and in Place (SP 2.2.6)	411.00	0.00		SF	\$5.00	2,055.00	0.00	0.00	0.00	2,055.00		
31	Street Light Foundation and Appurtenances, Complete and in Place (SP 2.2.6)	1.00	0.00	1.00	EA	\$3,000.00	3,000.00	0.00	3,000.00	0.00	3,000.00		
32	4" SCH 40 PVC Conduit and Appurtenances, Complete and in Place (SP 2.6.3)	58,100.00	40,588.00	17,512.00	LF	\$2.90	168,490.00	117,705.20	50,784.80	0.00	168,490.00		
33	#7 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	27.00	26.00	1.00	EA	\$1,180.00	31,860.00	30,680.00	1,180.00	0.00	31,860.00		
34	#9 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	15.00	13.00	2.00	EA	\$2,000.00	30,000.00	26,000.00	2,000.00	0.00	30,000.00		
35	Permanent Pavement Paint (4-inch Solid White), Complete and in Place (SP 2.6.3)	9,083.00	0.00	5,992.00	LF	\$0.41	3,724.03	0.00	2,456.72	0.00	3,724.03		
35A	Permanent Pavement Paint (4-inch Broken Yellow), Complete and in Place (SP 2.6.3)	2,860.00	0.00	2,860.00	LF	\$0.25	715.00	0.00	715.00	0.00	715.00		

CARSON CITY CONTRACTS
 APPLICATION AND CERTIFICATE FOR PAYMENT
 CONTINUATION SHEET

Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSION														
A	ITEM NO.	B DESCRIPTION OF WORK (from Bid Document)	C Scheduled Value (from bid doc)	D QUANTITIES		E	F UNIT (from bid doc)	G UNIT PRICE (from bid doc)	H Scheduled Value C x G =	I EXTENDED COSTS			J TOTAL This Period E x G =	K TOTAL TO DATE I + J =
				From Previous Application	Work Placed This Period					From Previous Application D x G =	Total This Period E x G =			
	36	Permanent Pavement Paint (4-inch Double Yellow), Complete and	1,790.00	0.00			LF	\$0.93	1,664.70	0.00	0.00	0.00	0.00	
	37	Permanent Pavement Paint (4-inch Solid Yellow w/4-inch Broken Y	680.00	0.00			LF	\$0.76	516.80	0.00	0.00	0.00	0.00	
	38	Permanent Pavement Paint (8-inch Solid White), Complete and in P	1,700.00	0.00			LF	\$0.80	1,360.00	0.00	0.00	0.00	0.00	
	39	Permanent Pavement Paint (8-inch Broken White), Complete and in	240.00	0.00			LF	\$0.80	192.00	0.00	0.00	0.00	0.00	
	40	Permanent Pavement Paint (8-inch Solid Yellow), Complete and in	50.00	0.00			LF	\$10.00	500.00	0.00	0.00	0.00	0.00	
	41	Permanent Pavement Paint (24-inch Solid White), Complete and in	225.00	0.00	30.00		LF	\$11.35	2,553.75	0.00	0.00	340.50	340.50	
	42	Permanent Pavement Paint (Turn Arrow White Symbol), Complete	15.00	0.00			EA	\$160.00	2,400.00	0.00	0.00	0.00	0.00	
	43	Permanent Pavement Paint ("ONLY" White Symbol), Complete and	8.00	0.00			EA	\$200.00	1,600.00	0.00	0.00	0.00	0.00	
	44	Permanent Pavement Paint (Triangle Yield White Symbol), Comple	5.00	0.00			EA	\$80.00	400.00	0.00	0.00	0.00	0.00	
	45	Permanent Pavement Paint (Merge Arrow White Symbol), Comple	3.00	0.00			EA	\$270.00	810.00	0.00	0.00	0.00	0.00	
	46	Signage, Complete and in Place (SP 2.2.10)	1.00	0.00			LS	\$11,650.00	11,650.00	0.00	0.00	0.00	0.00	
	47	Traffic Control, Complete and in Place (SP 2.2.2)	1.00	0.80	0.10		LS	\$29,000.00	29,000.00	23,200.00	0.00	2,900.00	26,100.00	
	48	48-inch Sanitary Sewer Manhole, Complete and in Place (SP 2.4.3)	24.00	24.00			EA	\$2,500.00	60,000.00	60,000.00	0.00	0.00	60,000.00	
	49	4-inch SDR 35 PVC Sewer Lateral, Complete and in Place (SP 2.4	65.00	65.00			EA	\$900.00	58,500.00	58,500.00	0.00	0.00	58,500.00	
	50	8-inch SDR 35 PVC Sewer Main, Complete and in Place (SP 2.4.4)	6,332.00	6,332.00			LF	\$40.00	253,280.00	253,280.00	0.00	0.00	253,280.00	
	51	Adjust Existing Valve Box to New Finish Grade (SP 2.2.8)	1.00	0.00	1.00		EA	\$500.00	500.00	0.00	0.00	500.00	500.00	
	52	Air Release Valve Assembly (size per plan), Complete and in Place	26.00	23.00	2.00		EA	\$5,900.00	153,400.00	135,700.00	0.00	11,800.00	147,500.00	
	53	Permanent Flush Valve Assembly (size per plan), Complete and in	9.00	4.00			EA	\$9,600.00	86,400.00	38,400.00	0.00	0.00	38,400.00	
	54	8-inch Gate Valve, Complete and in Place (SP 2.3.4)	4.00	4.00			EA	\$1,700.00	6,800.00	5,800.00	0.00	0.00	6,800.00	
	55	24-inch Butterfly Valve, Complete and in Place (SP 2.3.4)	18.00	13.00	4.00		EA	\$6,600.00	118,800.00	85,800.00	0.00	26,400.00	112,200.00	
	56	18" Flow Meter Station and Appurtenances, Complete and in Place	1.00	1.00			LS	\$74,000.00	74,000.00	74,000.00	0.00	0.00	74,000.00	
	57	16" Flow Meter Station and Appurtenances, Complete and in Place	1.00	1.00			LS	\$65,000.00	65,000.00	65,000.00	0.00	0.00	65,000.00	
	58	12" and 16" Flow Control Station and Appurtenances, Complete and	1.00	1.00			LS	\$220,000.00	220,000.00	220,000.00	0.00	0.00	220,000.00	
	59	8-inch PVC C900 Water Main CL 125 and Appurtenances, Comple	456.00	456.00			LF	\$70.00	31,920.00	31,920.00	0.00	0.00	31,920.00	
	59A	24-inch PVC C905 Water Main CL 125 and Appurtenances, Comple	29,000.00	24,873.00	2011.00		LF	\$103.00	2,987,000.00	2,561,919.00	0.00	207,133.00	2,769,052.00	
	AMENDMENT #1		1.00	0.79	0.21		LS	\$494,615.70	484,615.70	390,746.40	0.00	103,869.30	494,615.70	
							TOTALS		7,302,761.03	5,813,851.19	0.00	537,009.38	6,350,860.57	
	60	CHANGE ORDER #1	1.00	1.00			LS	14,609.95	14,609.95	14,609.95	0.00	0.00	14,609.95	
	61	CHANGE ORDER #2	1.00	1.00			LS	3,600.74	3,600.74	3,600.74	0.00	0.00	3,600.74	
	62		0.00	0.00					0.00	0.00	0.00	0.00	0.00	
	63		0.00	0.00					0.00	0.00	0.00	0.00	0.00	
	64		0.00	0.00					0.00	0.00	0.00	0.00	0.00	
	65		0.00	0.00					0.00	0.00	0.00	0.00	0.00	
							TOTALS		7,320,971.72	5,832,061.88	0.00	537,009.38	6,369,071.26	

CARSON CITY
CLAIM FORM

Date: November 29, 2011
Dept: Contracts
No: 112911

Vendor Number	8377
Name	CONTRI CONSTRUCTION COMPANY
Address	P.O. BOX 97739
City, State & Zip	LAS VEGAS, NV 89193

Type or Print Complete Name & Address

Account Number	Description	Amount
	Contract No. 1011-201 Payment #5	
	North/South Water Transmission Main Project - Phase II	
520-3505-435-7809	Application and Certificate for work through October 31, 2011	1,353,007.15
520-0000-206-2604	RETENTION HELD (\$291,603.09)	156,302.38
	Contract Amount	\$7,302,761.03
	Plus Amendments/Change Orders	+18,210.69
	REVISED Contract Amount	\$7,320,971.72
	Less Previous Payments	-4,031,149.26
	Less This Payment	-1,509,309.53
	REMAINING BALANCE	\$1,780,512.93
	Total Amount	1,509,309.53

I HEREBY CERTIFY UNDER PENALTY OF PERJURY that the above claim and the items, amounts and statements as herein set out are true and correct, that no part thereof has been therefore paid, that the amount claimed is justly due.

Karen L. White
Prepared by/claimant

Darren Schulz, Deputy Public Works Director

The above claim is approved for payment subject to the availability of funds.

GROUP # & CHECK DATE:

1525 12-9-11

Carson City Id No. 88-6000189

CARSON CITY CONTRACTS

APPLICATION AND CERTIFICATE FOR PAYMENT

PROJECT INFORMATION		OWNER:		CONTRACTOR:		PROJECT MANAGER:	
Contract No.:	1011-201	City of Carson City	Public Works - Contracts Division	P.O. BOX 97738	CONTRI CONSTRUCTION COMPANY	Tom Guinn, Project Manager	
Project Title:	NORTH/SOUTH WATER TRANSMISSION MAIN PROJECT - PHASE II	3505 Butli Way		LAS VEGAS, NV 89193		3505 Butli Way	
Contract Date:	4/21/2011	Carson City, NV 89701		DON DAVIS, PRESIDENT		Carson City, NV 89701	
Payment No.:	6	775-887-2355 Fax 775-887-2112		702-458-6004 PHONE # 702-458-7746 FAX #		775-887-2355 Fax 775-887-2112	
Period Through:	31-Oct-11						

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application and Certificate for Payment has been completed in accordance with the Contract Documents; that all amounts have been paid by the Contractor for work for which previous Application and Certificate for Payment were issued and payments received from the owner, and that the current payment shown herein is now due.

By: *[Signature]*
 Contractor: CONTRI CONSTRUCTION COMPANY
 State of: NEVADA
 County of: WASHOE
 DON DAVIS, PRESIDENT
GARY BENDELL FOR
DON DAVIS

Subscribed and sworn to before me this 22 day of NOV, 2011.
 Notary Public: *Sandra J. Ranger*
 My Commission Expires: 6-7-14



Notary Stamp

PROJECT MANAGER CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application; the Project Manager certifies to the Owner that to the best of the Project Manager's knowledge, information, and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the amount certified as the current payment due.

AMOUNT CERTIFIED (CURRENT PAYMENT DUE): \$1,509,309.53
 By: *[Signature]* Date: 11/14/11
 Tom Guinn, Project Manager

This Certificate is not negotiable. The AMOUNT CERTIFIED as the current payment due is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINGENCY SUMMARY		ADDITIONS	DEDUCTIONS
1 BOS approved Contingency	\$	681,000.00	
2 Change Orders			\$0.00
3 TOTAL OF CHANGE ORDER		\$18,210.69	\$0.00
4 Contingency Balance	\$	662,789.31	
OVERUNDER OF BID ITEMS			
Bid Items Over Run			\$0.00
Bid Items Under Run			-\$1,385,040.54
TOTAL		-\$1,385,040.54	

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSION												
A	B	C	D		E	F	G	H	I			K
			QUANTITIES						EXTENDED COSTS			
			Scheduled Value (from) (bid doc)	From Previous Application					Work Placed This Period	UNIT (from) (bid doc)	UNIT PRICE (from) (bid doc)	
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)											
1	Mobilization, Demobilization and Clean-up (SP 2.2.1)	1.00	0.75	0.15	LS	\$550,000.00	550,000.00	412,500.00	82,500.00	495,000.00		
2	Clearing and Grubbing (SP 2.2.3)	265,000.00	265,000.00		SF	\$1.00	265,000.00	265,000.00	0.00	265,000.00		
3	Excavate and Export (SP 2.2.4) (Contingent Item)	4,000.00	1,470.00	2,530.00	CY	\$6.60	26,400.00	9,702.00	16,698.00	26,400.00		
4	Excavate and Fill (SP 2.2.4)	8,900.00	8,900.00		CY	\$10.00	89,000.00	89,000.00	0.00	89,000.00		
5	15-inch SDR 35 PVC Storm Drain, Complete and in Place (SP 2.6.8)	76.00	46.00		LF	\$85.00	6,460.00	3,910.00	0.00	3,910.00		
6	15-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	49.00	0.00		LF	\$75.00	3,675.00	0.00	0.00	0.00		
7	15-inch CMP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.6.8)	97.00	0.00		LF	\$75.00	7,275.00	0.00	0.00	0.00		
8	18-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	50.00	0.00		LF	\$75.00	3,750.00	0.00	0.00	0.00		
9	24-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	112.00	0.00		LF	\$87.00	9,744.00	0.00	0.00	0.00		
10	21"x15" CMP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	60.00	0.00		LF	\$90.00	5,400.00	0.00	0.00	0.00		
11	15-inch Class III or Class IV RCP Storm Drain, Complete and in Place (SP 2.6.8)	390.00	390.00		LF	\$100.00	39,000.00	39,000.00	0.00	39,000.00		
12	15-inch Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	0.00		LF	\$105.00	4,200.00	0.00	0.00	0.00		
13	30-inch Class III or Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	40.00		LF	\$200.00	8,000.00	8,000.00	0.00	8,000.00		
14	Outlet Structure and Appurtenances, Complete and in Place (SP 2.6.8)	1.00	0.60	0.25	LS	\$15,000.00	15,000.00	7,500.00	3,750.00	11,250.00		
15	Remove Existing Curb Inlet and Construction Type 4R Catch Basin, Complete and in Place (SP 2.6.8)	2.00	0.00		EA	\$2,000.00	4,000.00	0.00	0.00	0.00		
16	Type 200 Drop Inlet, Complete and in Place (SP 2.6.8)	2.00	0.00		EA	\$2,600.00	5,200.00	0.00	0.00	0.00		
17	24-inch Precast Drop Inlet, Complete and in Place (SP 2.6.8)	2.00	0.00		EA	\$2,600.00	5,200.00	0.00	0.00	0.00		
18	36-inch Precast Drop Inlet, Complete and in Place (SP 2.6.8)	4.00	2.00		EA	\$3,500.00	14,000.00	7,000.00	0.00	7,000.00		
19	Type 1 PCC Median Curb, Complete and in Place (SP 2.2.6)	234.00	0.00		LF	\$19.50	4,563.00	0.00	0.00	0.00		
20	Type 2 PCC Median Curb, Complete and in Place (SP 2.2.6)	1,183.00	0.00		LF	\$7.50	8,872.50	0.00	0.00	0.00		
21	PCC Median Paving, Complete and in Place (SP 2.2.6)	4,697.00	0.00		SF	\$8.50	39,924.50	0.00	0.00	0.00		
22	Type 1 PCC Curb and Gutter, Complete and in Place (SP 2.2.6)	635.00	0.00		LF	\$20.00	12,700.00	0.00	0.00	0.00		
23	Overexcavate Unsuitable Material and Backfill (SP 2.2.4) (Contingent Item)	4,000.00	0.00		CY	\$15.00	60,000.00	0.00	6,345.00	8,345.00		
24	Pulverization of Existing Roadbed, Complete and in Place (SP 2.2.4)	634,065.00	427,252.00		SF	\$0.12	64,087.80	51,270.24	0.00	51,270.24		
25	Type 2, Class B, Aggregate Base Access Road, Complete and in Place (SP 2.2.4)	350.00	0.00		CY	\$44.00	15,400.00	0.00	0.00	0.00		
25A	Type 2, Class B, Aggregate Base, Complete and in Place (SP 2.2.5)	5,000.00	0.00		CY	\$28.00	140,000.00	0.00	46,144.00	46,144.00		
26	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 8" (SP 2.6.3)	62,175.00	0.00		SF	\$2.45	152,328.75	0.00	0.00	0.00		
27	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 8" (SP 2.6.3)	395,000.00	0.00		SF	\$1.45	572,760.00	0.00	321,657.85	321,657.85		
28	4" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 8" (SP 2.6.3)	139,065.00	0.00		SF	\$1.90	264,223.50	0.00	284,223.50	284,223.50		
29	PCC Curb Ramps and Apron, Complete and in Place (SP 2.2.6)	3.00	0.00		EA	\$1,300.00	3,900.00	0.00	0.00	0.00		
30	PCC Sidewalk, 4-inch Thickness, Complete and in Place (SP 2.2.6)	411.00	0.00		SF	\$5.00	2,055.00	0.00	0.00	0.00		
31	Street Light Foundation and Appurtenances, Complete and in Place (SP 2.2.6)	1.00	0.00		EA	\$3,000.00	3,000.00	0.00	0.00	0.00		
32	4" SCH 40 PVC Conduit and Appurtenances, Complete and in Place (SP 2.6.3)	58,100.00	32,324.00		LF	\$2.90	168,490.00	93,739.60	23,965.60	117,705.20		
33	#7 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	27.00	22.00		EA	\$1,180.00	31,860.00	25,960.00	4,720.00	30,680.00		
34	#9 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	15.00	12.00		EA	\$2,000.00	30,000.00	24,000.00	2,000.00	26,000.00		
35	Permanent Pavement Paint (4-inch Solid White), Complete and in Place (SP 2.6.3)	9,083.00	0.00		LF	\$0.41	3,724.03	0.00	0.00	0.00		
35A	Permanent Pavement Paint (4-inch Broken Yellow), Complete and in Place (SP 2.6.3)	2,880.00	0.00		LF	\$0.25	715.00	0.00	0.00	0.00		

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSION																		
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	C	QUANTITIES		F	G	H	EXTENDED COSTS			K							
			Scheduled Value (from) (bid doc)	From Previous Application				Work Placed This Period	UNIT (from) (bid doc)	UNIT PRICE (from) (bid doc)		Scheduled Value C x G =	From Previous Application D x G =	TOTAL Period E x G =	TOTAL TO DATE I + J =			
36	Permanent Pavement Paint (4-inch Double Yellow), Complete and	1,790.00	0.00		LF	\$0.93	1,664.70	0.00	0.00	0.00	0.00							
37	Permanent Pavement Paint (4-inch Solid Yellow w/4-inch Broken Y	680.00	0.00		LF	\$0.76	516.80	0.00	0.00	0.00	0.00							
38	Permanent Pavement Paint (8-inch Solid White), Complete and in P	1,700.00	0.00		LF	\$0.80	1,360.00	0.00	0.00	0.00	0.00							
39	Permanent Pavement Paint (8-inch Broken White), Complete and in	240.00	0.00		LF	\$0.80	192.00	0.00	0.00	0.00	0.00							
40	Permanent Pavement Paint (8-inch Solid Yellow), Complete and in	50.00	0.00		LF	\$10.00	500.00	0.00	0.00	0.00	0.00							
41	Permanent Pavement Paint (24-inch Solid White), Complete and in	225.00	0.00		LF	\$11.35	2,553.75	0.00	0.00	0.00	0.00							
42	Permanent Pavement Paint (Turn Arrow White Symbol), Complete	15.00	0.00		EA	\$160.00	2,400.00	0.00	0.00	0.00	0.00							
43	Permanent Pavement Paint ("ONLY" White Symbol), Complete and	8.00	0.00		EA	\$200.00	1,600.00	0.00	0.00	0.00	0.00							
44	Permanent Pavement Paint (Triangle Yield White Symbol), Comple	5.00	0.00		EA	\$80.00	400.00	0.00	0.00	0.00	0.00							
45	Permanent Pavement Paint (Merge Arrow White Symbol), Comple	3.00	0.00		EA	\$270.00	810.00	0.00	0.00	0.00	0.00							
46	Signage, Complete and in Place (SP 2.2.10)	1.00	0.00		LS	\$11,550.00	11,550.00	0.00	0.00	0.00	0.00							
47	Traffic Control, Complete and in Place (SP 2.2.2)	1.00	0.60	0.20	LS	\$29,000.00	29,000.00	17,400.00	5,800.00	23,200.00	0.00							
48	48-inch Sanitary Sewer Manhole, Complete and in Place (SP 2.4.3)	24.00	24.00		EA	\$2,500.00	60,000.00	60,000.00	0.00	60,000.00	0.00							
49	4-inch SDR 35 PVC Sewer Lateral, Complete and in Place (SP 2.4.	65.00	65.00		EA	\$900.00	58,500.00	58,500.00	0.00	58,500.00	0.00							
50	8-inch SDR 35 PVC Sewer Main, Complete and in Place (SP 2.4.4)	6,332.00	6,332.00		LF	\$40.00	253,280.00	253,280.00	0.00	253,280.00	0.00							
51	Adjust Existing Valve Box to New Finish Grade (SP 2.2.8)	1.00	0.00		EA	\$500.00	500.00	0.00	0.00	0.00	0.00							
52	Air Release Valve Assembly (size per plan), Complete and in Place	25.00	21.00	2.00	EA	\$5,900.00	153,400.00	123,900.00	11,800.00	135,700.00	0.00							
53	Permanent Flush Valve Assembly (size per plan), Complete and in	9.00	2.00	2.00	EA	\$9,600.00	86,400.00	19,200.00	19,200.00	38,400.00	0.00							
54	8-inch Gate Valve, Complete and in Place (SP 2.3.4)	4.00	4.00		EA	\$1,700.00	6,800.00	6,800.00	0.00	6,800.00	0.00							
55	24-inch Butterfly Valve, Complete and in Place (SP 2.3.4)	18.00	10.00	3.00	EA	\$6,500.00	118,800.00	66,000.00	19,800.00	85,800.00	0.00							
56	18" Flow Meter Station and Appurtenances, Complete and in Place	1.00	1.00		LS	\$74,000.00	74,000.00	74,000.00	0.00	74,000.00	0.00							
57	16" Flow Meter Station and Appurtenances, Complete and in Place	1.00	1.00		LS	\$65,000.00	65,000.00	65,000.00	0.00	65,000.00	0.00							
58	12" and 16" Flow Control Station and Appurtenances, Complete and	1.00	1.00		LS	\$220,000.00	220,000.00	220,000.00	0.00	220,000.00	0.00							
59	8-inch PVC C900 Water Main CL 125 and Appurtenances, Complete	456.00	456.00		LF	\$70.00	31,920.00	31,920.00	0.00	31,920.00	0.00							
59A	24-inch PVC C905 Water Main CL 125 and Appurtenances, Comple	28,000.00	20,454.00	4419.00	LF	\$103.00	2,987,000.00	2,106,762.00	455,157.00	2,561,919.00	0.00							
AMENDMENT #1		1.00	0.65	0.14	LS	\$494,615.70	494,615.70	321,600.21	69,246.20	390,746.40	0.00							
					TOTALS		7,302,761.03	4,460,844.05	1,353,007.15	5,813,851.19	0.00							
60	CHANGE ORDER #1	1.00	1.00		LS	14,609.95	14,609.95	14,609.95	0.00	14,609.95	0.00							
61	CHANGE ORDER #2	1.00	1.00		LS	3,600.74	3,600.74	3,600.74	0.00	3,600.74	0.00							
62		0.00	0.00			0.00	0.00	0.00	0.00	0.00	0.00							
63		0.00	0.00			0.00	0.00	0.00	0.00	0.00	0.00							
64		0.00	0.00			0.00	0.00	0.00	0.00	0.00	0.00							
65		0.00	0.00			0.00	0.00	0.00	0.00	0.00	0.00							
					TOTALS		7,320,971.72	4,479,054.74	1,353,007.15	5,832,061.88	0.00							

CARSON CITY
CLAIM FORM

Date: October 20, 2011
Dept: Contracts
No: 102011

Vendor Number	8377
Name	CONTRI CONSTRUCTION COMPANY
Address	P.O. BOX 97739
City, State & Zip	LAS VEGAS, NV 89193

Type or Print Complete Name & Address

Account Number	Description	Amount
	Contract No. 1011-201 Payment #4	
	North/South Water Transmission Main Project - Phase II	
520-3505-435-7809	Application and Certificate for work through September 30, 2011	1,881,728.58
520-0000-206-2604	RETENTION HELD (\$447,905.47)	(188,172.86)
	Contract Amount	\$7,302,761.03
	Plus Amendments/Change Orders	+18,210.69
	REVISED Contract Amount	\$7,320,971.72
	Less Previous Payments	-2,337,593.54
	Less This Payment	-1,693,555.72
	REMAINING BALANCE	\$3,289,822.46
	Total Amount	1,693,555.72

I HEREBY CERTIFY UNDER PENALTY OF PERJURY that the above claim and the items, amounts and statements as herein set out are true and correct, that no part thereof has been therefore paid, that the amount claimed is justly due.

Karen L. White
Prepared by/claimant

Darren Schulz, Deputy Public Works Director

The above claim is approved for payment subject to the availability of funds.

GROUP # & CHECK DATE:

1191 11-4-11

Carson City Id No. 88-6000189

CARSON CITY CONTRACTS

APPLICATION AND CERTIFICATE FOR PAYMENT


PROJECT INFORMATION Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSION MAIN PROJECT - PHASE II Contract Date: 4/21/2011 Payment No.: 4 Period Through: 30-Sep-11		OWNER: City of Carson City Public Works - Contracts Division 3505 Butte Way Carson City, NV 89701 775-887-2355 Fax 775-887-2112	CONTRACTOR: CONTRI CONSTRUCTION COMPANY P.O. BOX 97739 LAS VEGAS, NV 89193 DON DAVIS, PRESIDENT 702-458-6004 PHONE # 702-458-7748 FAX #	PROJECT MANAGER: Tom Guhn, Project Manager 3505 Butte Way Carson City, NV 89701 775-887-2355 Fax 775-887-2112
--	--	---	---	--

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application and Certificate for Payment has been completed in accordance with the Contract Documents; that all amounts have been paid by the Contractor for work for which previous Application and Certificate for Payment were issued and payments received from the owner; and that the amount of payment shown herein is now due.

By: *[Signature]*
 Contractor: CONTRI CONSTRUCTION COMPANY
 State of: NEVADA
 County of: WASHOE

Subscribed and sworn to before me this 19 day of OCTOBER, 2011.

Notary Public: *[Signature]*
 My Commission Expires: 6-7-14



Notary Stamp

PROJECT MANAGER CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application; the Project Manager certifies to the Owner that to the best of the Project Manager's knowledge, information, and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the amount certified as the current payment due.

AMOUNT CERTIFIED (CURRENT PAYMENT DUE): \$1,693,555.72

By: *[Signature]* Tom Guhn, Project Manager Date: 10/19/11

This Certificate is not negotiable. The AMOUNT CERTIFIED as the current payment due is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINGENCY SUMMARY		ADDITIONS	DEDUCTIONS
1 BOS approved Contingency	\$	881,000.00	
2 Change Orders			\$0.00
3 TOTAL OF CHANGE ORDER		\$18,210.59	
4 Contingency Balance	\$	662,789.31	
OVER/UNDER OF BID ITEMS			
Bid Items Over Run			\$0.00
Bid Items Under Run			-\$2,668,801.49
TOTAL			-\$2,668,801.49

1 ORIGINAL CONTRACT SUM \$7,302,761.03

2 NET CHANGES TO CONTRACT AMOUNT \$18,210.59

3 ADJUSTED CONTRACT SUM \$7,320,971.72

4 TOTAL COMPLETED TO DATE \$4,479,054.74

5 RETAINAGE:

5.1 10.00% 10% of Total Completed To Date \$447,905.47

OR

5.2 5% of Total Completed To Date \$0.00

6 TOTAL EARNED LESS RETAINAGE \$4,031,149.26

7 LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$2,337,593.54

8 CURRENT PAYMENT DUE (CERTIFIED BY PROJECT MANAGER) \$1,693,555.72

9 BALANCE TO FINISH, INCLUDING RETAINAGE \$3,289,822.46

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSION												
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	QUANTITIES			UNIT (from (bid doc))	UNIT PRICE (from (bid doc))	Scheduled Value C x G =	EXTENDED COSTS			TOTAL TO DATE I + J =	TOTAL TO DATE I + J =
		Scheduled Value (from (bid doc))	From Previous Application	Work Placed This Period				Scheduled Value C x G =	From Previous Application D x G =	TOTAL This Period E x G =		
1	Mobilization, Demobilization and Clean-up (SP 2.2.1)	1.00	0.50	0.25	LS	\$550,000.00	550,000.00	275,000.00	137,500.00	412,500.00		
2	Clearing and Grubbing (SP 2.2.3)	265,000.00	265,000.00		SF	\$1.00	265,000.00	265,000.00	0.00	265,000.00		
3	Excavate and Export (SP 2.2.4) (Contingent Item)	4,000.00	85.00	1,405.00	CY	\$6.60	26,400.00	429.00	9,273.00	9,702.00		
4	Excavate and Fill (SP 2.2.4)	8,900.00	8,900.00		CY	\$10.00	89,000.00	89,000.00	0.00	89,000.00		
5	15-inch SDR 35 PVC Storm Drain, Complete and in Place (SP 2.6.5)	76.00	0.00	46.00	LF	\$85.00	6,460.00	0.00	3,910.00	3,910.00		
6	15-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	49.00	0.00		LF	\$75.00	3,675.00	0.00	0.00	0.00		
7	15-inch CMP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.6.8)	97.00	0.00		LF	\$75.00	7,275.00	0.00	0.00	0.00		
8	18-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	50.00	0.00		LF	\$75.00	3,750.00	0.00	0.00	0.00		
9	24-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	112.00	0.00		LF	\$87.00	9,744.00	0.00	0.00	0.00		
10	21"x15" CMP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.6.8)	60.00	0.00		LF	\$90.00	5,400.00	0.00	0.00	0.00		
11	15-inch Class III or Class IV RCP Storm Drain, Complete and in Place (SP 2.6.8)	390.00	40.00	350.00	LF	\$100.00	39,000.00	4,000.00	35,000.00	39,000.00		
12	15-inch Class III or Class IV RCP Storm Drain, Complete and in Place (SP 2.6.8)	40.00	0.00		LF	\$105.00	4,200.00	0.00	0.00	0.00		
13	30-inch Class III or Class IV RCP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	0.00	40.00	LF	\$200.00	8,000.00	0.00	8,000.00	8,000.00		
14	Outlet Structure and Appurtenances, Complete and in Place (SP 2.6.8)	1.00	0.00	0.50	LS	\$15,000.00	15,000.00	0.00	0.00	7,500.00		
15	Remove Existing Curb Inlet and Construction Type 4R Catch Basin (SP 2.6.9)	2.00	0.00		EA	\$2,600.00	5,200.00	0.00	0.00	0.00		
16	Type 200 Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	0.00		EA	\$2,600.00	5,200.00	0.00	0.00	0.00		
17	24-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	0.00		EA	\$2,600.00	5,200.00	0.00	0.00	0.00		
18	36-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	4.00	0.00	2.00	EA	\$2,600.00	10,400.00	0.00	0.00	0.00		
19	Type 1 PCC Median Curb, Complete and in Place (SP 2.2.6)	234.00	0.00		LF	\$7.50	1,755.00	0.00	0.00	0.00		
20	Type 2 PCC Median Curb, Complete and in Place (SP 2.2.6)	1,183.00	0.00		LF	\$7.50	8,872.50	0.00	0.00	0.00		
21	PCC Median Paving, Complete and in Place (SP 2.2.6)	4,697.00	0.00		SF	\$8.50	39,924.50	0.00	0.00	0.00		
22	Type 1 PCC Curb and Gutter, Complete and in Place (SP 2.2.6)	635.00	0.00		LF	\$20.00	12,700.00	0.00	0.00	0.00		
23	Overexcavate Unsuitable Material and Backfill (SP 2.2.4) (Contingent Item)	4,000.00	0.00		CY	\$15.00	60,000.00	0.00	0.00	0.00		
24	Pulverization of Existing Roadbed, Complete and in Place (SP 2.2.4)	534,065.00	106,813.00	320,439.00	SF	\$0.12	64,087.80	12,817.56	38,452.68	51,270.24		
25	Type 2, Class B, Aggregate Base Access Road, Complete and in Place (SP 2.2.5)	350.00	0.00		CY	\$44.00	15,400.00	0.00	0.00	0.00		
26	Type 2, Class B, Aggregate Base, Complete and in Place (SP 2.2.5)	5,000.00	0.00		CY	\$28.00	140,000.00	0.00	0.00	0.00		
27	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.6.3)	62,175.00	0.00		SF	\$2.45	152,328.75	0.00	0.00	0.00		
28	4" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 8" (SP 2.6.3)	395,000.00	0.00		SF	\$1.45	572,750.00	0.00	0.00	0.00		
29	PCC Curb Ramps and Apron, Complete and in Place (SP 2.2.6)	139,085.00	0.00		EA	\$1.90	264,261.50	0.00	0.00	0.00		
30	PCC Sidewalk, 4-inch Thickness, Complete and in Place (SP 2.2.6)	411.00	0.00		EA	\$1,300.00	534,300.00	0.00	0.00	0.00		
31	Street Light Foundation and Appurtenances, Complete and in Place (SP 2.6.3)	58,100.00	24,324.00	8000.00	EA	\$5.00	2,905.00	0.00	0.00	0.00		
32	4" SCH 40 PVC Conduit and Appurtenances, Complete and in Place (SP 2.6.3)	27.00	6.00	16.00	EA	\$1,180.00	31,860.00	7,080.00	18,880.00	25,960.00		
33	#7 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	15.00	4.00	8.00	EA	\$2,000.00	30,000.00	8,000.00	16,000.00	24,000.00		
34	#9 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	9,083.00	0.00		LF	\$0.41	3,724.03	0.00	0.00	0.00		
35	Permanent Pavement Paint (4-inch Solid White), Complete and in Place (SP 2.6.3)	2,860.00	0.00		LF	\$0.25	715.00	0.00	0.00	0.00		
35A	Permanent Pavement Paint (4-inch Broken Yellow), Complete and in Place (SP 2.6.3)											

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

1011-201 NORTH/SOUTH WATER TRANSMISSION													
Contract No.: Project Title:													
A	B	C			D		E	F	G	H	I		
		QUANTITIES		From Previous Application	Work Placed This Period	EXTENDED COSTS							
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	Scheduled Value (from) (bid doc)	From Previous Application			Work Placed This Period	UNIT (from) (bid doc)	UNIT PRICE (from) (bid doc)	Scheduled Value C x G =	From Previous Application D x G =	TOTAL This Period E x G =	TOTAL TO DATE I + J =	K
36	Permanent Pavement Paint (4-inch Double Yellow). Complete and	1,790.00	0.00		LF	\$0.93	1,664.70	0.00	0.00	0.00	0.00		
37	Permanent Pavement Paint (4-inch Solid Yellow w/4-inch Broken Y	580.00	0.00		LF	\$0.78	516.80	0.00	0.00	0.00	0.00		
38	Permanent Pavement Paint (8-inch Solid White). Complete and in P	1,700.00	0.00		LF	\$0.80	1,360.00	0.00	0.00	0.00	0.00		
39	Permanent Pavement Paint (8-inch Broken White). Complete and in	240.00	0.00		LF	\$0.80	192.00	0.00	0.00	0.00	0.00		
40	Permanent Pavement Paint (8-inch Solid Yellow). Complete and in	50.00	0.00		LF	\$10.00	500.00	0.00	0.00	0.00	0.00		
41	Permanent Pavement Paint (24-inch Solid White). Complete and in	225.00	0.00		LF	\$11.35	2,553.75	0.00	0.00	0.00	0.00		
42	Permanent Pavement Paint (Turn Arrow White Symbol). Complete	15.00	0.00		EA	\$160.00	2,400.00	0.00	0.00	0.00	0.00		
43	Permanent Pavement Paint ("ONLY" White Symbol). Complete and	8.00	0.00		EA	\$200.00	1,600.00	0.00	0.00	0.00	0.00		
44	Permanent Pavement Paint (Triangle Yield White Symbol). Comple	5.00	0.00		EA	\$80.00	400.00	0.00	0.00	0.00	0.00		
45	Permanent Pavement Paint (Merge Arrow White Symbol). Comple	3.00	0.00		EA	\$270.00	810.00	0.00	0.00	0.00	0.00		
46	Signage. Complete and in Place (SP 2.2.10)	1.00	0.00		LS	\$11,650.00	11,650.00	0.00	0.00	0.00	0.00		
47	Traffic Control. Complete and in Place (SP 2.2.2)	1.00	0.40	0.20	LS	\$29,000.00	29,000.00	11,600.00	5,800.00	17,400.00	17,400.00		
48	48-inch Sanitary Sewer Manhole. Complete and in Place (SP 2.4.3)	24.00	24.00		EA	\$2,500.00	60,000.00	60,000.00	0.00	60,000.00	60,000.00		
49	4-inch SDR 35 PVC Sewer Lateral. Complete and in Place (SP 2.4	65.00	65.00		EA	\$900.00	58,500.00	58,500.00	0.00	58,500.00	58,500.00		
50	8-inch SDR 35 PVC Sewer Main. Complete and in Place (SP 2.4.4)	6,332.00	6,332.00		LF	\$40.00	253,280.00	253,280.00	0.00	253,280.00	253,280.00		
51	Adjust Existing Valve Box to New Finish Grade (SP 2.2.8)	1.00	0.00		EA	\$500.00	500.00	0.00	0.00	0.00	0.00		
52	Air Release Valve Assembly (size per plan). Complete and in Place	26.00	8.00	13.00	EA	\$5,900.00	153,400.00	47,200.00	76,700.00	123,900.00	123,900.00		
53	Permanent Flush Valve Assembly (size per plan). Complete and in	9.00	0.00	2.00	EA	\$9,800.00	86,400.00	0.00	19,200.00	19,200.00	19,200.00		
54	8-inch Gate Valve. Complete and in Place (SP 2.3.4)	4.00	4.00		EA	\$1,700.00	6,800.00	6,800.00	0.00	6,800.00	6,800.00		
55	24-inch Butterfly Valve. Complete and in Place (SP 2.3.4)	18.00	4.00	6.00	EA	\$8,600.00	118,800.00	26,400.00	39,600.00	86,000.00	86,000.00		
56	18" Flow Meter Station and Appurtenances. Complete and in Place	1.00	0.47	0.53	LS	\$74,000.00	74,000.00	34,780.00	39,220.00	74,000.00	74,000.00		
57	16" Flow Meter Station and Appurtenances. Complete and in Place	1.00	0.79	0.21	LS	\$65,000.00	65,000.00	51,350.00	13,650.00	65,000.00	65,000.00		
58	12" and 16" Flow Control Station and Appurtenances. Complete and	1.00	0.66	0.32	LS	\$220,000.00	220,000.00	149,600.00	70,400.00	220,000.00	220,000.00		
59	8-inch PVC C900 Water Main CL 125 and Appurtenances. Comple	456.00	456.00		LF	\$70.00	31,920.00	31,920.00	0.00	31,920.00	31,920.00		
59A	24-inch PVC C905 Water Main CL 125 and Appurtenances. Comple	29,000.00	11,010.00	9444.00	LF	\$103.00	2,987,000.00	1,134,030.00	972,732.00	2,106,762.00	2,106,762.00		
AMENDMENT #1		1.00	0.00	0.65	LS	\$494,615.70	494,615.70	0.00	321,500.21	321,500.21	321,500.21		
					TOTALS		7,302,761.03	2,597,326.16	1,863,517.89	4,460,844.05	4,460,844.05		
60	CHANGE ORDER #1	1.00	0.00	1.00	LS	14,609.95	14,609.95	0.00	14,609.95	14,609.95	14,609.95		
61	CHANGE ORDER #2	1.00	0.00	1.00	LS	3,600.74	3,600.74	0.00	3,600.74	3,600.74	3,600.74		
62		0.00	0.00				0.00	0.00	0.00	0.00	0.00		
63		0.00	0.00				0.00	0.00	0.00	0.00	0.00		
64		0.00	0.00				0.00	0.00	0.00	0.00	0.00		
65		0.00	0.00				0.00	0.00	0.00	0.00	0.00		
					TOTALS		7,320,971.72	2,597,326.16	1,881,728.58	4,479,054.74	4,479,054.74		

**CARSON CITY
CLAIM FORM**

Date: September 20, 2011
Dept: Contracts
No: 092011

Vendor Number	8377
Name	CONTRI CONSTRUCTION COMPANY
Address	P.O. BOX 97739
City, State & Zip	LAS VEGAS, NV 89193

Type or Print Complete Name & Address

Account Number	Description	Amount
	Contract No. 1011-201 Payment #3	
	North/South Water Transmission Main Project - Phase II	
520-3505-435-7809	Application and Certificate for work through August 31, 2011	1,292,883.06
520-0000-206-2604	RETENTION HELD (\$259,732.62)	(129,288.31)
	Contract Amount	\$7,302,761.03
	Plus Amendments/Change Orders	+18,210.69
	REVISED Contract Amount	\$7,320,971.72
	Less Previous Payments	-1,173,998.79
	Less This Payment	-1,163,594.75
	REMAINING BALANCE	\$4,983,378.18
	Total Amount	1,163,594.75

I HEREBY CERTIFY UNDER PENALTY OF PERJURY that the above claim and the items, amounts and statements as herein set out are true and correct, that no part thereof has been therefore paid, that the amount claimed is justly due.

Karen L. White
Prepared by/claimant

Darren Schulz, Deputy Public Works Director

The above claim is approved for payment subject to the availability of funds.

GROUP # & CHECK DATE:

048 9-30-11

Carson City Id No. 88-6000189

CARSON CITY CONTRACTS

APPLICATION AND CERTIFICATE FOR PAYMENT

PROJECT INFORMATION

Contract No.: 1011-201

Project Title: NORTH/SOUTH WATER TRANSMISSION MAIN PROJECT - PHASE II

Contract Date: 4/21/2011

Payment No.: 3

Period Through: 31-Aug-11

OWNER:

City of Carson City
Public Works - Contracts Division
3505 Bulli Way
Carson City, NV 89701
775-887-2353 Fax 775-887-2112

CONTRACTOR:

CONTRI CONSTRUCTION COMPANY
P.O. BOX 97738
LAS VEGAS, NV 89193
DON DAVIS, PRESIDENT
702-458-5004 PHONE # 702-458-7746 FAX #

PROJECT MANAGER:

Tom Guinn, Project Manager
3505 Bulli Way
Carson City, NV 89701
775-887-2353 Fax 775-887-2112

1 ORIGINAL CONTRACT SUM

\$7,302,761.03

2 NET CHANGES TO CONTRACT AMOUNT

\$18,210.69

3 ADJUSTED CONTRACT SUM

\$7,320,971.72

4 TOTAL COMPLETED TO DATE

\$2,597,325.16

5 RETAINAGE:

5.1 10.00% 10% of Total Completed To Date

OR

5.2 5% of Total Completed To Date

\$259,732.62

OR

\$0.00

6 TOTAL EARNED LESS RETAINAGE

\$2,337,593.54

7 LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate)

\$1,173,998.79

8 CURRENT PAYMENT DUE (CERTIFIED BY PROJECT MANAGER)

\$1,163,594.75

9 BALANCE TO FINISH, INCLUDING RETAINAGE

\$4,955,167.49

CONTINGENCY SUMMARY

1 BOS approved Contingency \$

681,000.00

2 Change Orders

\$18,210.69

\$18,210.69

\$0.00

3 TOTAL OF CHANGE ORDER

4 Contingency Balance \$

662,789.31

OVERUNDER OF BID ITEMS

Bid Items Over Run

\$0.00

Bid Items Under Run

-\$4,210,818.17

TOTAL

-\$4,210,818.17

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application and Certificate for Payment has been completed in accordance with the Contract Documents; that all amounts have been paid by the Contractor for work for which previous Application and Certificate for Payment were issued and payments received from the owner, and that the current payment shown herein is now due.

By:

Contractor: CONTRI CONSTRUCTION COMPANY

DON DAVIS, PRESIDENT

State of: NEVADA

County of: WASHOE

Subscribed and sworn to before me this 14 day of SEPTEMBER 2011.

Notary Public:

My Commission Expires:

Sandra J. Ranger
SANDRA J. RANGER
Notary Public - State of Nevada
Appointment Recorded in Washoe County
No: 84-1828-2 - Expires June 7, 2014

PROJECT MANAGER CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application; the Project Manager certifies to the Owner that to the best of the Project Manager's knowledge, information, and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the amount certified as the current payment due.

AMOUNT CERTIFIED (CURRENT PAYMENT DUE):

\$1,163,594.75

By:

Tom Guinn, Project Manager

Date:

9/14/11

This Certificate is not negotiable. The AMOUNT CERTIFIED as the current payment due is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201
Project Title: NORTH/SOUTH WATER TRANSMISSION

A	B	C	D	E	F	G	H	I	J	K
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	QUANTITIES			UNIT PRICE (from) (bid doc)	UNIT PRICE (from) (bid doc)	EXTENDED COSTS			
		Scheduled Value (from) (bid doc)	From Previous Application	Work Placed This Period			Scheduled Value (from) (bid doc)	From Previous Application D x G =	Total This Period E x G =	Total To Date I + J =
1	Mobilization, Demobilization and Clean-up (SP 2.2.1)	1.00	0.30	0.20	LS	\$550,000.00	550,000.00	165,000.00	110,000.00	275,000.00
2	Clearing and Grubbing (SP 2.2.3)	265,000.00	265,000.00		SF	\$1.00	265,000.00	265,000.00	0.00	265,000.00
3	Excavate and Export (SP 2.2.4) (Contingent Item)	4,000.00	0.00	65.00	CY	\$6.60	26,400.00	0.00	429.00	429.00
4	Excavate and Fill (SP 2.2.4)	8,900.00	8,900.00		CY	\$10.00	89,000.00	89,000.00	0.00	89,000.00
5	15-inch SDR 35 PVC Storm Drain, Complete and in Place (SP 2.6.8)	76.00	0.00		LF	\$85.00	6,460.00	0.00	0.00	0.00
6	15-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	49.00	0.00		LF	\$75.00	3,675.00	0.00	0.00	0.00
7	15-inch CMP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.6.8)	97.00	0.00		LF	\$75.00	7,275.00	0.00	0.00	0.00
8	18-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	50.00	0.00		LF	\$75.00	3,750.00	0.00	0.00	0.00
9	24-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	112.00	0.00		LF	\$87.00	9,744.00	0.00	0.00	0.00
10	21"x15" CMP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	60.00	0.00		LF	\$90.00	5,400.00	0.00	0.00	0.00
11	15-inch Class III or Class IV RCP Storm Drain, Complete and in Place (SP 2.6.8)	390.00	0.00	40.00	LF	\$100.00	39,000.00	0.00	4,000.00	43,000.00
12	15-inch Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	0.00		LF	\$105.00	4,200.00	0.00	0.00	4,200.00
13	30-inch Class III or Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	0.00		LF	\$200.00	8,000.00	0.00	0.00	8,000.00
14	Outlet Structure and Appurtenances, Complete and in Place (SP 2.6.8)	1.00	0.00		LS	\$15,000.00	15,000.00	0.00	0.00	15,000.00
15	Remove Existing Curb Inlet and Construction Type 4R Catch Basin, Complete and in Place (SP 2.6.8)	2.00	0.00		EA	\$2,000.00	4,000.00	0.00	0.00	4,000.00
16	Type 200 Drop Inlet, Complete and in Place (SP 2.6.8)	2.00	0.00		EA	\$2,800.00	5,600.00	0.00	0.00	5,600.00
17	24-inch Precast Drop Inlet, Complete and in Place (SP 2.6.8)	2.00	0.00		EA	\$2,800.00	5,600.00	0.00	0.00	5,600.00
18	36-inch Precast Drop Inlet, Complete and in Place (SP 2.6.8)	4.00	0.00		EA	\$3,500.00	14,000.00	0.00	0.00	14,000.00
19	Type 1 PCC Median Curb, Complete and in Place (SP 2.2.6)	234.00	0.00		LF	\$19.50	4,563.00	0.00	0.00	4,563.00
20	Type 2 PCC Median Curb, Complete and in Place (SP 2.2.6)	1,183.00	0.00		LF	\$7.50	8,872.50	0.00	0.00	8,872.50
21	PCC Median Paving, Complete and in Place (SP 2.2.6)	4,697.00	0.00		SF	\$8.50	39,924.50	0.00	0.00	39,924.50
22	Type 1 PCC Curb and Gutter, Complete and in Place (SP 2.2.6)	635.00	0.00		LF	\$20.00	12,700.00	0.00	0.00	12,700.00
23	Overexcavate Unsuitable Material and Backfill (SP 2.2.4) (Contingent Item)	4,000.00	0.00		CY	\$15.00	60,000.00	0.00	0.00	60,000.00
24	Pulverization of Existing Roadbed, Complete and in Place (SP 2.2.4)	534,065.00	0.00	106813.00	SF	\$0.12	64,087.80	0.00	12,817.56	76,905.36
25	Type 2, Class B, Aggregate Base Access Road, Complete and in Place (SP 2.2.4)	350.00	0.00		CY	\$44.00	15,400.00	0.00	0.00	15,400.00
25A	Type 2, Class B, Aggregate Base, Complete and in Place (SP 2.2.4)	5,000.00	0.00		CY	\$28.00	140,000.00	0.00	0.00	140,000.00
26	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.6.3)	62,175.00	0.00		SF	\$2.45	152,328.75	0.00	0.00	152,328.75
27	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.6.3)	395,000.00	0.00		SF	\$1.45	572,750.00	0.00	0.00	572,750.00
28	4" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 8" (SP 2.6.3)	139,065.00	0.00		SF	\$1.90	264,223.50	0.00	0.00	264,223.50
29	PCC Curb Ramps and Apron, Complete and in Place (SP 2.2.6)	3.00	0.00		EA	\$1,300.00	3,900.00	0.00	0.00	3,900.00
30	PCC Sidewalk, 4-inch Thickness, Complete and in Place (SP 2.2.6)	411.00	0.00		SF	\$5.00	2,055.00	0.00	0.00	2,055.00
31	Street Light Foundation and Appurtenances, Complete and in Place (SP 2.6.3)	1.00	0.00		EA	\$3,000.00	3,000.00	0.00	0.00	3,000.00
32	4" SCH 40 PVC Conduit and Appurtenances, Complete and in Place (SP 2.6.3)	58,100.00	8,239.00	16085.00	LF	\$2.90	168,490.00	23,893.10	46,646.50	243,029.60
33	#7 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	27.00	0.00	6.00	EA	\$1,180.00	31,860.00	0.00	7,080.00	38,940.00
34	#9 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	15.00	0.00	4.00	EA	\$2,000.00	30,000.00	0.00	8,000.00	38,000.00
35	Permanent Pavement Paint (4-inch Solid White), Complete and in Place (SP 2.6.3)	9,083.00	0.00		LF	\$0.41	3,724.03	0.00	0.00	3,724.03
35A	Permanent Pavement Paint (4-inch Broken Yellow), Complete and in Place (SP 2.6.3)	2,860.00	0.00		LF	\$0.25	715.00	0.00	0.00	715.00

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201		NORTH/SOUTH WATER TRANSMISSION														
Project Title:																
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	C	QUANTITIES		E	F	G	H	EXTENDED COSTS			K				
			Scheduled Value (from) (bid doc)	From Previous Application					Work Placed This Period	UNIT (from) (bid doc)	UNIT PRICE (from) (bid doc)		Scheduled Value C x G =	From Previous Application D x G =	TOTAL This Period E x G =	TOTAL TO DATE I + J =
36	Permanent Pavement Paint (4-inch Double Yellow), Complete and	1,790.00	0.00		LF	\$0.93	1,664.70	0.00	0.00	0.00	0.00	0.00	0.00			
37	Permanent Pavement Paint (4-inch Solid Yellow w/4-inch Broken Y	680.00	0.00		LF	\$0.76	518.80	0.00	0.00	0.00	0.00	0.00	0.00			
38	Permanent Pavement Paint (8-inch Solid White), Complete and in P	1,700.00	0.00		LF	\$0.80	1,360.00	0.00	0.00	0.00	0.00	0.00	0.00			
39	Permanent Pavement Paint (8-inch Broken White), Complete and in	240.00	0.00		LF	\$0.80	192.00	0.00	0.00	0.00	0.00	0.00	0.00			
40	Permanent Pavement Paint (8-inch Solid Yellow), Complete and in	50.00	0.00		LF	\$10.00	500.00	0.00	0.00	0.00	0.00	0.00	0.00			
41	Permanent Pavement Paint (24-inch Solid White), Complete and in	225.00	0.00		LF	\$11.35	2,553.75	0.00	0.00	0.00	0.00	0.00	0.00			
42	Permanent Pavement Paint (Turn Arrow White Symbol), Complete	15.00	0.00		EA	\$160.00	2,400.00	0.00	0.00	0.00	0.00	0.00	0.00			
43	Permanent Pavement Paint ("ONLY" White Symbol), Complete and	8.00	0.00		EA	\$200.00	1,600.00	0.00	0.00	0.00	0.00	0.00	0.00			
44	Permanent Pavement Paint (Triangle Yield White Symbol), Comple	5.00	0.00		EA	\$80.00	400.00	0.00	0.00	0.00	0.00	0.00	0.00			
45	Permanent Pavement Paint (Merge Arrow White Symbol), Complet	3.00	0.00		EA	\$270.00	810.00	0.00	0.00	0.00	0.00	0.00	0.00			
46	Signage, Complete and in Place (SP 2.2.10)	1.00	0.00		LS	\$11,850.00	11,850.00	0.00	0.00	0.00	0.00	0.00	0.00			
47	Traffic Control, Complete and in Place (SP 2.2.2)	1.00	0.30	0.10	LS	\$29,000.00	29,000.00	8,700.00	2,900.00	11,800.00	0.00	0.00	0.00			
48	48-inch Sanitary Sewer Manhole, Complete and in Place (SP 2.4.3)	24.00	21.00	3.00	EA	\$2,500.00	60,000.00	52,500.00	7,500.00	60,000.00	0.00	0.00	0.00			
49	4-inch SDR 35 PVC Sewer Lateral, Complete and in Place (SP 2.4	65.00	38.00	27.00	EA	\$900.00	58,500.00	34,200.00	24,300.00	58,500.00	0.00	0.00	0.00			
50	8-inch SDR 35 PVC Sewer Main, Complete and in Place (SP 2.4.4)	6,332.00	5,697.00	635.00	LF	\$40.00	253,280.00	227,880.00	25,400.00	253,280.00	0.00	0.00	0.00			
51	Adjust Existing Valve Box to New Finish Grade (SP 2.2.8)	1.00	0.00		EA	\$500.00	500.00	0.00	0.00	0.00	0.00	0.00	0.00			
52	Air Release Valve Assembly (size per plan), Complete and in Place	26.00	0.00	8.00	EA	\$5,900.00	153,400.00	0.00	47,200.00	47,200.00	0.00	0.00	0.00			
53	Permanent Flush Valve Assembly (size per plan), Complete and in	9.00	0.00		EA	\$9,500.00	85,500.00	0.00	0.00	0.00	0.00	0.00	0.00			
54	8-inch Gate Valve, Complete and in Place (SP 2.3.4)	4.00	1.00	3.00	EA	\$1,700.00	6,800.00	1,700.00	5,100.00	6,800.00	0.00	0.00	0.00			
55	24-inch Butterfly Valve, Complete and in Place (SP 2.3.4)	18.00	0.00	4.00	EA	\$6,800.00	118,800.00	0.00	28,400.00	28,400.00	0.00	0.00	0.00			
56	18" Flow Meter Station and Appurtenances, Complete and in Place	1.00	0.31	0.16	LS	\$74,000.00	74,000.00	22,940.00	11,840.00	34,780.00	0.00	0.00	0.00			
57	16" Flow Meter Station and Appurtenances, Complete and in Place	1.00	0.30	0.49	LS	\$85,000.00	85,000.00	19,500.00	31,850.00	51,350.00	0.00	0.00	0.00			
58	12" and 16" Flow Control Station and Appurtenances, Complete and	1.00	0.49	0.19	LS	\$220,000.00	220,000.00	107,800.00	41,800.00	149,600.00	0.00	0.00	0.00			
59	8-inch PVC C900 Water Main CL 125 and Appurtenances, Complet	456.00	456.00	8540.00	LF	\$70.00	31,920.00	31,920.00	0.00	31,920.00	0.00	0.00	0.00			
59A	24-inch PVC C905 Water Main CL 125 and Appurtenances, Complet	29,000.00	2,470.00		LF	\$103.00	2,987,000.00	254,410.00	879,920.00	1,134,030.00	0.00	0.00	0.00			
	AMENDMENT #1	1.00	0.00		LS	\$494,615.70	494,615.70	0.00	0.00	0.00	0.00	0.00	0.00			
	TOTALS				TOTALS		7,302,761.03	1,304,443.10	1,292,883.06	2,597,326.16						
60	CHANGE ORDER #1	1.00	0.00		LS	14,609.95	14,609.95	0.00	0.00	0.00	0.00	0.00	0.00			
61	CHANGE ORDER #2	1.00	0.00		LS	3,600.74	3,600.74	0.00	0.00	0.00	0.00	0.00	0.00			
62		0.00	0.00				0.00	0.00	0.00	0.00	0.00	0.00	0.00			
63		0.00	0.00				0.00	0.00	0.00	0.00	0.00	0.00	0.00			
64		0.00	0.00				0.00	0.00	0.00	0.00	0.00	0.00	0.00			
65		0.00	0.00				0.00	0.00	0.00	0.00	0.00	0.00	0.00			
	TOTALS				TOTALS		7,320,971.72	1,304,443.10	1,292,883.06	2,597,326.16						

CARSON CITY
CLAIM FORM

Date: August 15, 2011
Dept: Contracts
No: 081511


Vendor Number	8377
Name	CONTRI CONSTRUCTION COMPANY
Address	P.O. BOX 97739
City, State & Zip	LAS VEGAS, NV 89193

Type or Print Complete Name & Address

Account Number	Description	Amount
	Contract No. 1011-201 Payment #2	
	North/South Water Transmission Main Project - Phase II	
520-3505-435-7809	Application and Certificate for work through July 31, 2011	882,380.10
520-0000-206-2604	RETENTION HELD (\$130,444.31)	(88,238.01)
	Contract Amount	\$6,808,145.33
	Plus Amendments/Change Orders	+0.00
	REVISED Contract Amount	\$6,808,145.33
	Less Previous Payments	-379,856.70
	Less This Payment	-794,142.09
	REMAINING BALANCE	\$5,634,146.54
	Total Amount	794,142.09

I HEREBY CERTIFY UNDER PENALTY OF PERJURY that the above claim and the items, amounts and statements as herein set out are true and correct, that no part thereof has been therefore paid, that the amount claimed is justly due.

Karen L. White
Prepared by/claimant

 8/15/11
Darren Schulz, Deputy Public Works Director

The above claim is approved for payment subject to the availability of funds.

GROUP # & CHECK DATE:

518 8-26-11

Carson City Id No. 88-6000189

CARSON CITY CONTRACTS APPLICATION AND CERTIFICATE FOR PAYMENT

PROJECT INFORMATION Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSION MAIN PROJECT - PHASE II Contract Date: 4/21/2011 Payment No.: 2 Period Through: 31-Jul-11		OWNER: City of Carson City Public Works - Contracts Division 3505 Butli Way Carson City, NV 89701 775-887-2355 Fax 775-887-2112	CONTRACTOR: CONTRU CONSTRUCTION COMPANY P.O. BOX 87739 LAS VEGAS, NV 89193 DON DAVIS, PRESIDENT 702-458-8004 PHONE # 702-458-7746 FAX #	PROJECT MANAGER: Tom Guinn, Project Manager 3505 Butli Way Carson City, NV 89701 775-887-2355 Fax 775-887-2112
--	--	---	---	---

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application and Certificate for Payment has been completed in accordance with the Contract Documents; that all amounts have been paid by the Contractor for work for which previous Application and Certificate for Payment were issued and payments received from the Owner; and that the current payment shown herein is now due.

By: [Signature]
 Contractor: CONTRU CONSTRUCTION COMPANY
 State of: DON DAVIS, PRESIDENT WILLIAM BEVILACQUA, V.P.
 County of: _____
 Subscribed and sworn to before me this 11 day of AUGUST, 2011.
 Notary Public: _____ My Commission Expires: 6-7-14

Notary Stamp


PROJECT MANAGER CERTIFICATE FOR PAYMENT In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Project Manager certifies to the Owner that to the best of the Project Manager's knowledge, information, and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the amount certified as the current payment due.		AMOUNT CERTIFIED (CURRENT PAYMENT DUE): \$794,142.09 By: <u>[Signature]</u> Date: <u>8/10/11</u> Tom Guinn, Project Manager
This Certificate is not negotiable. The AMOUNT CERTIFIED as the current payment due is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.		

CONTINGENCY SUMMARY		ADDITIONS	DEDUCTIONS
1 BOS approved Contingency	\$	681,000.00	
2 Change Orders			\$0.00
3 TOTAL OF CHANGE ORDER		\$0.00	\$0.00
4 Contingency Balance	\$	681,000.00	
OVER/UNDER OF BID ITEMS			
Bid Items Over Run			\$0.00
Bid Items Under Run			-\$5,503,702.23
TOTAL			-\$5,503,702.23

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSIONS														
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	C	QUANTITIES			F	G	H	EXTENDED COSTS			TOTAL TO DATE I + J =		
			Scheduled Value (from) (bid doc)	From Previous Application	Work Placed This Period				UNIT PRICE (from) (bid doc)	UNIT PRICE (from) (bid doc)	Scheduled Value C x G =		From Previous Application D x G =	TOTAL This Period E x G =
		1.00	0.10	0.20	LS	\$550,000.00	550,000.00	55,000.00	110,000.00	165,000.00				
1	Mobilization, Demobilization and Clean-up (SP 2.2.1)	265,000.00	265,000.00		SF	\$1.00	265,000.00	265,000.00	0.00	265,000.00				
2	Clearing and Grubbing (SP 2.2.3)	4,000.00	0.00		CY	\$6.50	26,400.00	0.00	0.00	0.00				
3	Excavate and Export (SP 2.2.4) (Contingent Item)	8,900.00	0.00	8,900.00	CY	\$10.00	89,000.00	0.00	89,000.00	89,000.00				
4	Excavate and Fill (SP 2.2.4)	76.00	0.00		LF	\$85.00	6,460.00	0.00	0.00	0.00				
5	15-inch SDR 35 PVC Storm Drain, Complete and in Place (SP 2.6.8)	49.00	0.00		LF	\$75.00	3,675.00	0.00	0.00	0.00				
6	15-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	97.00	0.00		LF	\$75.00	7,275.00	0.00	0.00	0.00				
7	15-inch CMP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.6.8)	50.00	0.00		LF	\$75.00	3,750.00	0.00	0.00	0.00				
8	18-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	112.00	0.00		LF	\$87.00	9,744.00	0.00	0.00	0.00				
9	24-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	60.00	0.00		LF	\$90.00	5,400.00	0.00	0.00	0.00				
10	21"x15" CMP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	390.00	0.00		LF	\$100.00	39,000.00	0.00	0.00	0.00				
11	15-inch Class III or Class IV RCP Storm Drain, Complete and in Place (SP 2.6.8)	40.00	0.00		LF	\$105.00	4,200.00	0.00	0.00	0.00				
12	15-inch Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	0.00		LF	\$200.00	8,000.00	0.00	0.00	0.00				
13	30-inch Class III or Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	1.00	0.00		LS	\$15,000.00	15,000.00	0.00	0.00	0.00				
14	Outlet Structure and Appurtenances, Complete and in Place (SP 2.6.8)	2.00	0.00		EA	\$2,000.00	4,000.00	0.00	0.00	0.00				
15	Remove Existing Curb Inlet and Construction Type 4R Catch Basin, Complete and in Place (SP 2.6.9)	2.00	0.00		EA	\$2,600.00	5,200.00	0.00	0.00	0.00				
16	Type 200 Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	0.00		EA	\$2,600.00	5,200.00	0.00	0.00	0.00				
17	24-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	4.00	0.00		EA	\$3,500.00	14,000.00	0.00	0.00	0.00				
18	36-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	234.00	0.00		LF	\$19.50	4,563.00	0.00	0.00	0.00				
19	Type 1 PCC Median Curb, Complete and in Place (SP 2.2.6)	1,183.00	0.00		LF	\$7.50	8,872.50	0.00	0.00	0.00				
20	Type 2 PCC Median Curb, Complete and in Place (SP 2.2.6)	4,697.00	0.00		SF	\$8.50	39,924.50	0.00	0.00	0.00				
21	PCC Median Paving, Complete and in Place (SP 2.2.6)	635.00	0.00		LF	\$20.00	12,700.00	0.00	0.00	0.00				
22	Type 1 PCC Curb and Gutter, Complete and in Place (SP 2.2.6)	4,000.00	0.00		CY	\$15.00	60,000.00	0.00	0.00	0.00				
23	Overexcavate Unsuitable Material and Backfill (SP 2.2.4) (Contingent Item)	534,065.00	0.00		SF	\$0.12	64,087.80	0.00	0.00	0.00				
24	Pulverization of Existing Roadbed, Complete and in Place (SP 2.2.1)	350.00	0.00		CY	\$44.00	15,400.00	0.00	0.00	0.00				
25	6" Type 2, Class B, Aggregate Base Access Road, Complete and in Place (SP 2.2.5)	5,000.00	0.00		CY	\$28.00	140,000.00	0.00	0.00	0.00				
26	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.6.3)	62,175.00	0.00		SF	\$2.45	152,328.75	0.00	0.00	0.00				
27	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.6.3)	395,000.00	0.00		SF	\$1.45	572,750.00	0.00	0.00	0.00				
28	4" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 8" (SP 2.6.3)	139,065.00	0.00		SF	\$1.90	264,223.50	0.00	0.00	0.00				
29	PCC Curb Ramps and Apron, Complete and in Place (SP 2.2.6)	3.00	0.00		EA	\$1,300.00	3,900.00	0.00	0.00	0.00				
30	PCC Sidewalk, 4-inch Thickness, Complete and in Place (SP 2.2.6)	411.00	0.00		SF	\$5.00	2,055.00	0.00	0.00	0.00				
31	Street Light Foundation and Appurtenances, Complete and in Place (SP 2.2.6)	1.00	0.00		EA	\$3,000.00	3,000.00	0.00	0.00	0.00				
32	4" SCH 40 PVC Conduit and Appurtenances, Complete and in Place (SP 2.6.3)	58,100.00	0.00	8239.00	LF	\$2.90	168,490.00	0.00	23,893.10	23,893.10				
33	#7 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	27.00	0.00		EA	\$1,180.00	31,860.00	0.00	0.00	0.00				
34	#9 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	15.00	0.00		EA	\$2,000.00	30,000.00	0.00	0.00	0.00				
35	Permanent Pavement Paint (4-inch Solid White), Complete and in Place (SP 2.6.3)	9,083.00	0.00		LF	\$0.41	3,724.03	0.00	0.00	0.00				
35A	Permanent Pavement Paint (4-inch Broken Yellow), Complete and in Place (SP 2.6.3)	2,860.00	0.00		LF	\$0.25	715.00	0.00	0.00	0.00				

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMISSION													
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	C	QUANTITIES		E	F	G	H	EXTENDED COSTS			K	
			Scheduled Value (from) (bid doc)	From Previous Application					Work Placed This Period	UNIT (from) (bid doc)	UNIT PRICE (from) (bid doc)		Scheduled Value C x G =
36	Permanent Pavement Paint (4-inch Double Yellow), Complete and	1,790.00		0.00		LF	\$0.93	1,664.70	0.00	0.00	0.00	0.00	
37	Permanent Pavement Paint (4-inch Solid Yellow w/4-Inch Broken Y	680.00		0.00		LF	\$0.76	516.80	0.00	0.00	0.00	0.00	
38	Permanent Pavement Paint (8-inch Solid White), Complete and in P	1,700.00		0.00		LF	\$0.80	1,360.00	0.00	0.00	0.00	0.00	
39	Permanent Pavement Paint (8-inch Broken White), Complete and in	240.00		0.00		LF	\$0.80	192.00	0.00	0.00	0.00	0.00	
40	Permanent Pavement Paint (8-inch Solid Yellow), Complete and in	50.00		0.00		LF	\$10.00	500.00	0.00	0.00	0.00	0.00	
41	Permanent Pavement Paint (24-inch Solid White), Complete and in	225.00		0.00		LF	\$11.35	2,553.75	0.00	0.00	0.00	0.00	
42	Permanent Pavement Paint (Turn Arrow White Symbol), Complete	15.00		0.00		EA	\$160.00	2,400.00	0.00	0.00	0.00	0.00	
43	Permanent Pavement Paint ("ONLY" White Symbol), Complete and	8.00		0.00		EA	\$200.00	1,600.00	0.00	0.00	0.00	0.00	
44	Permanent Pavement Paint (Triangle Yield White Symbol), Comple	5.00		0.00		EA	\$80.00	400.00	0.00	0.00	0.00	0.00	
45	Permanent Pavement Paint (Merge Arrow White Symbol), Complet	3.00		0.00		EA	\$270.00	810.00	0.00	0.00	0.00	0.00	
46	Signage, Complete and in Place (SP 2.2.10)	1.00		0.00		LS	\$11,650.00	11,650.00	0.00	0.00	0.00	0.00	
47	Traffic Control, Complete and in Place (SP 2.2.2)	1.00	0.15	0.15	0.15	LS	\$29,000.00	29,000.00	4,350.00	4,350.00	6,700.00	0.00	
48	48-Inch Sanitary Sewer Manhole, Complete and in Place (SP 2.4.3)	24.00	4.00	17.00	EA	\$2,500.00	60,000.00	10,000.00	42,500.00	52,500.00	52,500.00	0.00	
49	4-Inch SDR 35 PVC Sewer Lateral, Complete and in Place (SP 2.4	85.00	0.00	38.00	EA	\$900.00	58,500.00	0.00	34,200.00	34,200.00	34,200.00	0.00	
50	8-Inch SDR 35 PVC Sewer Main, Complete and in Place (SP 2.4.4)	6,332.00	1,040.00	4657.00	LF	\$40.00	253,280.00	41,600.00	186,280.00	227,880.00	227,880.00	0.00	
51	Adjust Existing Valve Box to New Finish Grade (SP 2.2.8)	1.00	0.00		EA	\$500.00	500.00	0.00	0.00	0.00	0.00	0.00	
52	Air Release Valve Assembly (size per plan), Complete and in Place	26.00	0.00		EA	\$5,900.00	153,400.00	0.00	0.00	0.00	0.00	0.00	
53	Permanent Flush Valve Assembly (size per plan), Complete and in	9.00	0.00		EA	\$9,600.00	86,400.00	0.00	0.00	0.00	0.00	0.00	
54	8-inch Gate Valve, Complete and in Place (SP 2.3.4)	4.00	0.00	1.00	EA	\$1,700.00	6,800.00	0.00	1,700.00	1,700.00	1,700.00	0.00	
55	24-Inch Butterfly Valve, Complete and in Place (SP 2.3.4)	18.00	0.00		EA	\$6,600.00	118,800.00	0.00	0.00	0.00	0.00	0.00	
56	16" Flow Meter Station and Appurtenances, Complete and in Place	1.00	0.00	0.31	LS	\$74,000.00	74,000.00	0.00	22,940.00	22,940.00	22,940.00	0.00	
57	16" Flow Meter Station and Appurtenances, Complete and in Place	1.00	0.00	0.30	LS	\$65,000.00	65,000.00	0.00	19,500.00	19,500.00	19,500.00	0.00	
58	12" and 16" Flow Control Station and Appurtenances, Complete and	1.00	0.00	0.49	LS	\$220,000.00	220,000.00	0.00	107,800.00	107,800.00	107,800.00	0.00	
59	8-Inch PVC C900 Water Main CL 125 and Appurtenances, Complet	456.00	54.00	402.00	LF	\$70.00	31,920.00	3,780.00	28,140.00	31,920.00	31,920.00	0.00	
59A	24-inch PVC C905 Water Main CL 125 and Appurtenances, Complet	29,000.00	411.00	2059.00	LF	\$103.00	2,987,000.00	42,333.00	212,077.00	254,410.00	254,410.00	0.00	
AMENDMENT #1		1.00	0.00		LS	\$494,615.70	494,615.70	0.00	0.00	0.00	0.00	0.00	
TOTALS					TOTALS		7,302,761.03	422,063.00	882,380.10	1,304,443.10	1,304,443.10	0.00	
60		0.00	0.00				0.00	0.00	0.00	0.00	0.00	0.00	
61		0.00	0.00				0.00	0.00	0.00	0.00	0.00	0.00	
62		0.00	0.00				0.00	0.00	0.00	0.00	0.00	0.00	
63		0.00	0.00				0.00	0.00	0.00	0.00	0.00	0.00	
64		0.00	0.00				0.00	0.00	0.00	0.00	0.00	0.00	
65		0.00	0.00				0.00	0.00	0.00	0.00	0.00	0.00	
TOTALS					TOTALS		7,302,761.03	422,063.00	882,380.10	1,304,443.10	1,304,443.10	0.00	

**CARSON CITY
CLAIM FORM**

Date: July 19, 2011
Dept: Contracts
No: 071911

Vendor Number	8377
Name	CONTRI CONSTRUCTION COMPANY
Address	P.O. BOX 97739
City, State & Zip	LAS VEGAS, NV 89193

*I need to update
Address in
HTE
Thanks
Karen*

Type or Print Complete Name & Address

Account Number	Description	Amount
	Contract No. 1011-201 Payment #1	
	North/South Water Transmission Main Project - Phase II	
520-3505-435-7809	Application and Certificate for work through June 30, 2011	422,063.00
520-0000-206- <i>2604</i>	RETENTION HELD (\$42,206.30) <i>FY 12</i>	(42,206.30)
	Contract Amount	\$6,808,145.33
	Plus Amendments/Change Orders	+0.00
	REVISED Contract Amount	\$6,808,145.33
	Less Previous Payments	-0.00
	Less This Payment	-379,856.70
	REMAINING BALANCE	\$6,428,288.63
	Total Amount	379,856.70

I HEREBY CERTIFY UNDER PENALTY OF PERJURY that the above claim and the items, amounts and statements as herein set out are true and correct, that no part thereof has been therefore paid, that the amount claimed is justly due.

Karen L. White
Prepared by/claimant

Darren Schulz *7/20/11*
Darren Schulz, Deputy Public Works Director

The above claim is approved for payment subject to the availability of funds.

GROUP # & CHECK DATE:

207 *11*
3748 *7-29-11*

Carson City Id No. 88-6000189

CARSON CITY CONTRACTS

APPLICATION AND CERTIFICATE FOR PAYMENT

PROJECT INFORMATION

Contract No.: 1011-201
 Project Title: NORTH/SOUTH WATER TRANSMISSION MAIN PROJECT - PHASE II
 Contract Date: 4/21/2011
 Payment No.: 1
 Period Through: 30-Jun-11

OWNER:

City of Carson City
 Public Works - Contracts Division
 3005 Butte Way
 Carson City, NV 89701
 775-887-2355 Fax 775-887-2112

CONTRACTOR:

CONTRI CONSTRUCTION COMPANY
 P.O. BOX 87739
 LAS VEGAS, NV 89183
 DON DAVIS, PRESIDENT
 702-458-8004 PHONE # 702-458-7748 FAX #

PROJECT MANAGER:

Tom Guinn, Project Manager
 3005 Butte Way
 Carson City, NV 89701
 775-887-2355 Fax 775-887-2112

1 ORIGINAL CONTRACT SUM

\$6,808,145.33

2 NET CHANGES TO CONTRACT AMOUNT

\$0.00

3 ADJUSTED CONTRACT SUM

\$6,808,145.33

4 TOTAL COMPLETED TO DATE

\$422,063.00

5 RETAINAGE:

5.1 10.00% 10% of Total Completed To Date

OR

5.2 5% of Total Completed To Date

\$42,206.30

OR

\$0.00

6 TOTAL EARNED LESS RETAINAGE

\$379,856.70

7 LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate)

\$0.00

8 CURRENT PAYMENT DUE (CERTIFIED BY PROJECT MANAGER)

\$379,856.70

9 BALANCE TO FINISH, INCLUDING RETAINAGE

\$6,428,288.63

CONTINGENCY SUMMARY

	ADDITIONS	DEDUCTIONS
1 BOS approved Contingency	\$ 681,000.00	\$0.00
2 Change Orders	\$0.00	\$0.00
3 TOTAL OF CHANGE ORDER	681,000.00	
4 Contingency Balance		
OVER/UNDER OF BID ITEMS		
Bid Items Over Run		\$0.00
Bid Items Under Run		-\$6,386,082.33
TOTAL		-\$6,386,082.33

PROJECT MANAGER CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application; the Project Manager certifies to the Owner that to the best of the Project Manager's knowledge, information, and belief the Work has progressed as indicated; the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the amount certified as the current payment due.

AMOUNT CERTIFIED (CURRENT PAYMENT DUE):

\$379,856.70

By:

Tom Guinn, Project Manager

Date:

7/7/11

This Certificate is not negotiable. The AMOUNT CERTIFIED as the current payment due is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Subscribed and sworn to before me this 18TH day of JULY, 2011.

Notary Public:

My Commission Expires: MARCH 10, 2013

ASHLEY LAMPTON

Notary Public-State of Nevada

APPT. NO. 09-8806-1

My App. Expires March 10, 2013

Notary Stamp

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

Contract No.: 1011-201 Project Title: NORTH/SOUTH WATER TRANSMIS														
ITEM NO.	DESCRIPTION OF WORK (from Bid Document)	C	QUANTITIES			F	G	EXTENDED COSTS						
			Scheduled Value (from) (bid doc)	From Previous Application	Work Placed This Period			UNIT (from) (bid doc)	UNIT PRICE (from) (bid doc)	Scheduled Value C x G =	From Previous Application D x G =	TOTAL This Period E x G =	TOTAL TO DATE I + J =	
1	Mobilization, Demobilization and Clean-up (SP 2.2.1)	1.00	0.00	0.10	LS	\$550,000.00	550,000.00	0.00	55,000.00	55,000.00	55,000.00	0.00	55,000.00	55,000.00
2	Clearing and Grubbing (SP 2.2.3)	265,000.00	0.00	265,000.00	SF	\$1.00	265,000.00	0.00	265,000.00	265,000.00	265,000.00	0.00	265,000.00	265,000.00
3	Excavate and Export (SP 2.2.4) (Contingent Item)	4,000.00	0.00		CY	\$6.00	24,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4	Excavate and Fill (SP 2.2.4)	8,900.00	0.00		CY	\$10.00	89,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
5	15-inch SDR 35 PVC Storm Drain, Complete and in Place (SP 2.6.8)	75.00	0.00		LF	\$85.00	6,450.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
6	15-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	49.00	0.00		LF	\$75.00	3,675.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7	15-inch CMP Storm Drain w/ Flared End Sections, Complete and in Place (SP 2.6.8)	97.00	0.00		LF	\$75.00	7,275.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
8	18-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	50.00	0.00		LF	\$75.00	3,750.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
9	24-inch CMP Storm Drain, Complete and in Place (SP 2.6.8)	112.00	0.00		LF	\$87.00	9,744.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
10	21"x15" CMP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	60.00	0.00		LF	\$90.00	5,400.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
11	15-inch Class III or Class IV RCP Storm Drain, Complete and in Place (SP 2.6.8)	390.00	0.00		LF	\$100.00	39,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
12	15-inch Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	0.00		LF	\$105.00	4,200.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
13	30-inch Class III or Class IV RCP Storm Drain w/Flared End Sections, Complete and in Place (SP 2.6.8)	40.00	0.00		LF	\$200.00	8,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
14	Outlet Structure and Appurtenances, Complete and in Place (SP 2.6.8)	1.00	0.00		LS	\$15,000.00	15,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
15	Remove Existing Curb Inlet and Construction Type 4R Catch Basin, Complete and in Place (SP 2.6.9)	2.00	0.00		EA	\$2,000.00	4,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
16	Type 200 Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	0.00		EA	\$2,800.00	5,200.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
17	24-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	2.00	0.00		EA	\$2,800.00	5,200.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
18	36-inch Precast Drop Inlet, Complete and in Place (SP 2.6.9)	4.00	0.00		EA	\$3,500.00	14,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
19	Type 1 PCC Median Curb, Complete and in Place (SP 2.2.6)	234.00	0.00		LF	\$19.50	4,563.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
20	Type 2 PCC Median Curb, Complete and in Place (SP 2.2.6)	1,183.00	0.00		LF	\$7.50	8,872.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
21	PCC Median Paving, Complete and in Place (SP 2.2.6)	4,897.00	0.00		SF	\$8.50	39,924.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
22	Type 1 PCC Curb and Gutter, Complete and in Place (SP 2.2.6)	635.00	0.00		LF	\$20.00	12,700.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
23	Overexcavate Unsuitable Material and Backfill (SP 2.2.4) (Contingent Item)	4,000.00	0.00		CY	\$15.00	60,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
24	Pulverization of Existing Roadbed, Complete and in Place (SP 2.2.1)	534,085.00	0.00		SF	\$0.12	64,087.80	0.00	0.00	0.00	0.00	0.00	0.00	0.00
25	6" Type 2, Class B, Aggregate Base Access Road, Complete and in Place (SP 2.2.5)	350.00	0.00		CY	\$44.00	15,400.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
25A	Type 2, Class B, Aggregate Base, Complete and in Place (SP 2.2.5)	5,000.00	0.00		CY	\$28.00	140,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
26	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.2.6)	62,175.00	0.00		SF	\$2.45	152,328.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00
27	3" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.2.6)	395,000.00	0.00		SF	\$1.45	572,750.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
28	4" Plantmix Bituminous Pavement Type 2 Agg., PG 64-28NV on 6" (SP 2.2.6)	139,065.00	0.00		SF	\$1.90	264,223.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00
29	PCC Curb Ramps and Apron, Complete and in Place (SP 2.2.6)	3.00	0.00		EA	\$1,300.00	3,900.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
30	PCC Sidewalk, 4-inch Thickness, Complete and in Place (SP 2.2.6)	411.00	0.00		SF	\$5.00	2,055.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
31	Street Light Foundation and Appurtenances, Complete and in Place (SP 2.2.6)	1.00	0.00		EA	\$3,000.00	3,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
32	4" SCH 40 PVC Conduit and Appurtenances, Complete and in Place (SP 2.6.3)	58,100.00	0.00		LF	\$2.90	168,490.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
33	#7 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	27.00	0.00		EA	\$1,160.00	31,860.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
34	#9 Fiber Optic Pull Box, Complete and in Place (SP 2.6.3)	15.00	0.00		EA	\$2,000.00	30,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
35	Permanent Pavement Paint (4-inch Solid White), Complete and in Place (SP 2.6.3)	9,083.00	0.00		LF	\$0.41	3,724.03	0.00	0.00	0.00	0.00	0.00	0.00	0.00
35A	Permanent Pavement Paint (4-inch Broken Yellow), Complete and in Place (SP 2.6.3)	2,860.00	0.00		LF	\$0.25	715.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

CARSON CITY CONTRACTS
APPLICATION AND CERTIFICATE FOR PAYMENT
CONTINUATION SHEET

		Contract No.:		1011-201		NORTH/SOUTH WATER TRANSMIS	
		Project Title:					
36	Permanent Pavement Paint (4-inch Double Yellow), Complete and	1,790.00	0.00	LF	\$0.93	1,664.70	0.00
37	Permanent Pavement Paint (4-inch Solid Yellow w/4-inch Broken Y	890.00	0.00	LF	\$0.76	516.80	0.00
38	Permanent Pavement Paint (8-inch Solid White), Complete and in P	1,700.00	0.00	LF	\$0.80	1,360.00	0.00
39	Permanent Pavement Paint (8-inch Broken White), Complete and in	240.00	0.00	LF	\$0.80	192.00	0.00
40	Permanent Pavement Paint (8-inch Solid Yellow), Complete and in	50.00	0.00	LF	\$10.00	500.00	0.00
41	Permanent Pavement Paint (24-inch Solid White), Complete and in	225.00	0.00	LF	\$11.35	2,553.75	0.00
42	Permanent Pavement Paint (Turn Arrow White Symbol), Complete	15.00	0.00	EA	\$180.00	2,400.00	0.00
43	Permanent Pavement Paint ("ONLY" White Symbol), Complete and	8.00	0.00	EA	\$200.00	1,600.00	0.00
44	Permanent Pavement Paint (Triangle Yield White Symbol), Comple	5.00	0.00	EA	\$80.00	400.00	0.00
45	Permanent Pavement Paint (Merge Arrow White Symbol), Complet	3.00	0.00	EA	\$270.00	810.00	0.00
46	Signage, Complete and in Place (SP 2.2.10)	1.00	0.00	LS	\$11,650.00	11,650.00	0.00
47	Traffic Control, Complete and in Place (SP 2.2.2)	1.00	0.00	LS	\$29,000.00	29,000.00	0.00
48	48-inch Sanitary Sewer Manhole, Complete and in Place (SP 2.4.3)	24.00	0.00	EA	\$2,500.00	60,000.00	0.00
49	4-inch SDR 35 PVC Sewer Lateral, Complete and in Place (SP 2.4.3)	65.00	0.00	EA	\$900.00	58,500.00	0.00
50	8-inch SDR 35 PVC Sewer Main, Complete and in Place (SP 2.4.4)	6,332.00	0.00	LF	\$40.00	253,280.00	0.00
51	Adjust Existing Valve Box to New Finish Grade (SP 2.2.6)	1.00	0.00	EA	\$500.00	500.00	0.00
52	Air Release Valve Assembly (size per plan), Complete and in Place	26.00	0.00	EA	\$5,900.00	153,400.00	0.00
53	Permanent Flush Valve Assembly (size per plan), Complete and in	9.00	0.00	EA	\$9,600.00	86,400.00	0.00
54	8-inch Gate Valve, Complete and in Place (SP 2.3.4)	4.00	0.00	EA	\$1,700.00	6,800.00	0.00
55	24-inch Butterfly Valve, Complete and in Place (SP 2.3.4)	18.00	0.00	EA	\$6,600.00	118,800.00	0.00
56	16" Flow Meter Station and Appurtenances, Complete and in Place	1.00	0.00	LS	\$74,000.00	74,000.00	0.00
57	16" Flow Meter Station and Appurtenances, Complete and in Place	1.00	0.00	LS	\$85,000.00	85,000.00	0.00
58	12" and 16" Flow Control Station and Appurtenances, Complete and	1.00	0.00	LS	\$220,000.00	220,000.00	0.00
59	8-inch PVC C900 Water Main CL 125 and Appurtenances, Complet	456.00	0.00	LF	\$70.00	31,920.00	0.00
59A	24-inch PVC C805 Water Main CL 125 and Appurtenances, Complet	29,000.00	0.00	LF	\$103.00	2,987,000.00	0.00
				TOTALS		6,808,145.33	0.00
60		0.00	0.00			0.00	0.00
61		0.00	0.00			0.00	0.00
62		0.00	0.00			0.00	0.00
63		0.00	0.00			0.00	0.00
64		0.00	0.00			0.00	0.00
65		0.00	0.00			0.00	0.00
66		0.00	0.00			0.00	0.00
67		0.00	0.00			0.00	0.00
68		0.00	0.00			0.00	0.00
69		0.00	0.00			0.00	0.00
				TOTALS		6,808,145.33	0.00
						422,063.00	422,063.00