

**GRANITE**



# East William Street Project Pre-Construction Public Meeting

Bonanza Room, Carson City Community Center  
June 3rd, 2025, 5:30 PM

# Presentation Agenda



- Brief Project Background and Overview
- Construction Process and Schedule
- Stay Informed and Connected
- Q&A



# Corridor Projects and NIDs



2014

- BOS approved Plan of Expenditures to enact 1/8th cent sales tax to help fund corridor projects

2021

- Award of \$9.3 million RAISE grant, \$2 million in congression designated spending, and \$890,000 from Nevada Energy for East William Street Project

2022/2023

- Feasibility Study, Public Meetings, Surveys
- Project Design

2024

- Obtained Easements, Federal Approval, and Advertised Project.

2025/2026

- Construction!

# Project Overview

## ◉ Project Features:

- Utility Replacement (overhead and underground)
- Drainage Improvements
- Sidewalk and Multi-use Path Improvements
- Street Lighting and Illuminated Pedestrian Crossings
- Signal and Signage Improvements
- Pavement Rehabilitation and Reconstruction
- Landscaping and Beautification
- Two Contractors – One Project
  - Granite Construction
  - M4 Engineering




# Construction Zones



3 construction zones:

- **ZONE 1: Carson St to Roop St**
- **ZONE 2: Roop St to Saliman St**
- **ZONE 3: Saliman St to I-580**




# Construction Traffic Control & Phasing



## Construction Zone Expectations:

- **ZONE 1:** Minimum one-lane of travel in each direction with periodic closures of eastbound and westbound traffic.
- **ZONE 2:** Minimum one-lane of travel in each direction
- **ZONE 3:** Minimum one-lane of travel in each direction





# Construction Scope by Zone



## ZONE 1

- Underground
  - Overhead Utilities to Underground
  - Carson City Utilities
    - SS, SD, Water, Electric
- Site Concrete
- Full Replacement of Asphalt

## ZONE 2

- Same as Zone 1 with exception that pavement will be Mill and Fill


## ZONE 3

- Underground Utility Replacements
  - Storm Drain, Irrigation
- Sidewalk, Curb and Gutter Improv.
- Mill and Fill Asphalt

# Construction TC – **ZONE 1**



- EB/WB Traffic Detour (Carson to Roop):
  - Sewer Work and Utility Crossings
    - Intermittently Closed
  - Full Dig Out and Replacement of Asphalt.
    - 4-Week Estimated Duration
- Full Intersection Closures for Utility Work and Roadway Replacement
  - Only 1 Intersection Fully Closed at a Time
    - Carson St
    - Stewart St
    - Roop St






# Construction TC – Zone 1



## Detours:


- Roop to Robinson to Carson
- Roop to Long to Carson



# Construction TC – **ZONE 2** & **ZONE 3**



- One Lane in Each Direction Always Provided
- Full Intersection Closures Utilized for Utility Work and Roadway Resurfacing
  - No traffic control on Saliman St while school is in session
- Mills Park
  - Oxoby Loop and parking lot on north side of Mills Park will remain open during Special Events.
- Phased Approach to these Zones
  - North side construction to occur first
  - South side construction to occur second
  - Traffic switches will be required
  - Pedestrian detours, as necessary



# Construction Business Access




- Most driveways on William St will be impacted
  - At least one business access will be maintained during normal business hours.
  - Notice will be provided 7-days prior to parking and/or driveways being impacted.
- 24hr Project Representative
  - Need anything? Just call:
    - Matt Weber, Granite Project Manager - 775-686-9536
    - Randy McGraw, M4 Project Manager – 775-971-7455



# Construction Schedule



## Project Timeline



# Construction Hours

- ◎ MONDAY – FRIDAY 7:00 AM TO 5:30 PM
  - Unless otherwise approved by Carson City.
- ◎ Night work and 24-hour intersection closures may be required for some scopes.
  - Notification will be provided.





# Project Communication Tools



- ◉ Road Report – CarsonNow.com
- ◉ Project Page - <https://www.carson.org/our-city/carson-proud>
- ◉ Project Contacts
  - Matt Weber, Granite Project Manager - 775-686-9536
  - Randy McGraw, M4 Project Manager – 775-971-7455
  - Darren Anderson, City Engineer [danderson@carson.org](mailto:danderson@carson.org), 775-283-7584



## EAST WILLIAM ST. PROJECT

Carson City is embarking on its' third Complete Streets Project following the successful Downtown and South Carson corridor transformations.



# Questions?

